

Dreamland Phase 1

Retail Units

ID	Name	Start	Duration	Finish	Jan	Feb					Mar					Apr									
					26	2	9	16	23		2	9	16	23	30	6	13	20	27		4	11	18	25	1
					1	2	3	4	5		6	7	8	9	10	11	12	13	14		15	16	17	18	19
1	Asbestos removal/ instruct/HSE Cert/remove	26/01/15	18d	18/02/15	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>																
2	Remove remaining screed and re-screed to confirmed levels	18/02/15	4d	23/02/15				<div></div>	<div></div>																
3	Brick up openings in bulk-head	02/02/15	5d	06/02/15		<div></div>																			
4	Fire proofing to ceilings/ instruct/order/ lead time/install	28/01/15	23d	27/02/15	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>																
5	Fire proofing to rear wall and store/ instruct/order lead-time/install	28/01/15	23d	27/02/15	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>																
6	Mechanical Design/sign-off/lead-time install first/2nd fix (till point AHU)	28/01/15	33d	13/03/15	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>											
7	Electrical Design/sign-off/lead time install first/2nd fix(till point AHU)	28/01/15	33d	13/03/15	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>											
8	Access to shop-fitters by operator	16/03/15	0d	16/03/15								<div></div>													
9	Roller shutters (see also concourse programme)	02/02/15	53d	17/04/15		<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>						
10	Threshold/ Terrazzo (see also concourse programme)	02/02/15	58d	24/04/15		<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>						
11	Fire Panel Works and access for remainder of installation	28/01/15	90d	05/06/15	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>
12	Instruction on Fire Alarm/Data/CCTV/Intruder etc.																								
13	Commission & Test	27/04/15	5d	01/05/15														<div></div>	<div></div>						
14																									
15	Note! Live electrical services run through this space for Client																								
16	temporaries from Dreamland Trust supply & cinema																								
17																									
18	Note! no provision for water supplies or drainage/waste included																								
19																									
20	Note! M & E omissions only instructed.....No additions as yet																								
21																									
22	Note! Fire panels located in recess by main entrance and will require																								
23	access throughout the remaining programme																								



Untitled 5



Comment/Approval



Milestone J1



Instruct



Design



Install



Lead-time



Planning



Order



Comment