

BCV/SSR – Sites remaining

Station	Type	Installed Date
Aldgate East	Wall	Mar/Apr – Cabling Issues
Baker Street	Wall	Feb/Mar
Bethnal Green	Wall	Feb
Elephant & Castle - Nth	Wall	Apr – Cabling Issues
Euston Square	Wall	Will be installed by SMEP team in about 6 months, site not ready for this project to install
Euston Square	Wall	Mar
Fulham Broadway	Wall	Feb/Mar
Hammersmith - West	Dual Leg	Feb
Holborn	Dual Leg	Mar
Ladbroke Grove	Wall	Mar
Marylebone	Wall	Mar – Heritage Issues
Paddington	Dual Leg	Mar/Apr – Cabling issues
Paddington	Dual Leg	Mar/Apr – Cabling Issues
Paddington	Dual Leg	Mar/Apr – Cabling Issues
Paddington Suburban	Dual Leg	Mar/Apr
Piccadilly Circus	Wall	Mar/Apr - Heritage
Piccadilly Circus	Dual Leg	Mar/Apr - Heritage
Victoria	Dual Leg	Feb
Walthamstow Central	OOS	Getting a Quick win not a new unit Date TBC
Wanstead	Single Leg	Mar

JNP Sites remaining

Station	Type	Installed Date
---------	------	----------------

Acton Town	Wall	May
Archway	TBC	May/Jun
Belsize Park	Dual Leg	Feb/Mar
Borough	Wall	Feb/Mar
Boston Manor	Single Leg	May
Camden Town	Dual Leg	May/Jun – Issues with SMEP team
Canada Water	Dual Leg	Apr
Clapham South	Single Leg	May
Colliers Wood	Single Leg	May
Ealing Common	Wall	May
East Finchley	Wall	May
East Finchley	Dual Leg	May
Finchley Central	Wall	Mar
Finsbury Park	Wall	TBC- SMEP work affecting installs
Finsbury Park	Wall	TBC- SMEP work affecting installs
Finsbury Park	Wall	TBC- SMEP work affecting installs
Finsbury Park	Wall	TBC- SMEP work affecting installs
Finsbury Park	Wall	TBC- SMEP work affecting installs
Hampstead	Wall	Apr
Hatton Cross	Wall	Mar/Apr
Heathrow T4	Dual Leg	Mar/Apr
Hendon Central	Single Leg	Apr
Holloway Road	Dual Leg	May
Hounslow West	Single Leg	May
Hyde Park Corner	Dual Leg	Apr/May
Kilburn	Wall	Feb
Kingsbury	Wall	Mar
London Bridge	Dual Leg	Apr
Manor House	Single Leg	Apr
Mill Hill East	Single Leg	May
Mornington Crescent	Dual Leg	May

Neasden	Wall	Mar/Apr
North Ealing	Dual Leg	May
North Greenwich	Dual Leg	Apr
Northfields	Dual Leg	May
Oakwood	Wall	May
Osterley	Wall	May
Park Royal	Wall	May
Queensbury	Dual Leg	Apr
South Wimbledon	Single Leg	May
Southgate	Dual Leg	May/Jun
Southwark - Main	Dual Leg	Feb/Mar
Southwark - Waterloo East	Dual Leg	TBC – Cabling Issues
Stockwell	Single Leg	Feb
Sudbury Hill	Wall	Mar/Apr
Sudbury Town	Dual Leg	Mar/Apr
Swiss Cottage	Single Leg	Apr
Tooting Bec	Dual Leg	May
Turnpike Lane	Dual Leg	May
Waterloo	Wall	May
Waterloo	Wall	May
Waterloo	Wall	May
Waterloo	Single Leg	May
West Finchley	Wall	Apr
West Ham	Single Leg	Feb
West Hampstead	Wall	Feb/Mar
Westminster	Dual Leg	Mar
Willesden Green	Dual Leg	Mar/Apr