

**SEMMMS Relief Road, A6 to Manchester Airport - Land & Orders
Minutes of Meeting held with NPS 04-01-2010**

Attendees: Ian Keyte and Frank Gladwell, NPS
Sue Stevenson and David Taylor, CRE

Apologies:

- | | Action |
|---|---------------|
| 1 NPS had received a brief from SS and were concerned about when information would become available to achieve the timescales being requested. It was confirmed that SMBC are now responsible for the whole of the design and land issues for the scheme from the A6 to the airport. | |
| 2 The first piece of work is to feed into an options appraisal for the Styal Road junction and associated sections of Relief Road. Plans would be issued in the next 24 hours. NPS to respond by 18th January** to feed into a board meeting on 20th January. | DT
NPS |
| 3 There is a similar piece of work for the 3rd March for options at the airport - drawings to be provided by the end of January. | NPS |
| 4 A review of all land and compensation costs is required for 17th March** to feed, with estimated construction costs, into the draft business case chapters being submitted to DfT on 31st March. | NPS |
| 5 NPS to be provided with plans and land ownership information, including referencing details, notes of uses and specialist uses. | DT |
| 6 DT to arrange a meeting (to include Mandy Clarke) c.13th January to go through the design and the land information that is available. | DT |
| 7 DT to send a summary of the latest land estimate | DT |
| 8 NPS to update their fee proposal prior to an order being issued. | NPS |

**these precise dates were established from the programme managers after the meeting. It is suggested that they are discussed at the c.13th Jan meeting (Item 6 above).