

## **Meeting notes from meeting of 28 September 2016**

### **Attendees**

Jonathan Tidswell (Angus Energy) (JT)

Mark Oldridge (Planning agent for Angus Energy) (MO)

Samantha Murphy (Surrey County Council) (SM)

Alan Stones (Surrey County Council) (AS)

JT set out that Angus Energy (AE) had brought the site from Midmar and the site was not producing. AE have spent 9 months upgrading the site to meet Environmental Permit requirements (from the Environment Agency) and then they hope to commence producing. All the old concrete has been replaced, the bund walling has been broken down, the tanker loading area replaced; the interceptor has been changed. The ditches to be rejuvenated. Planting has been done on the mound of topsoil.

JT set out he wished to bring onto site a truck mounted rig to do a workover programme and this would involve bringing in cement. JT referred to existing drilled areas (existing side tracks) but that these are not cased.

JT set out that AE wished to keep production going at the site and want to run a drill bit into one of the holes to do well integrity testing. This would take 8 days.

JT confirmed the site was not producing at present.

There was a discussion about the palisade fencing 2.2m in height green powder coated being in place. There was a discussion about lighting being in place but covered by condition.

The County Planning Authority (CPA) requested that AE write formally to the CPA setting out clearly what they propose to do at the site and what timescale would be involved. JT said they would wish for the workover rig works to commence end of the year.