
Coventry and Warwickshire LEP
DfT Large Local Majors Bid July 2016

Appendix 4 - Phase 2 Design and Construction Programmes

Proposed high level design programme for a chosen Phase 2 option with HS2 and Phase 1 linkages



Proposed construction programme for a chosen Phase 2 option with HS2, Phase 1 and Phase 3 linkages

Task description or milestone	2019	2019 2020 2021					2022					2023			2024	2025	2026
Completion of Phase 1 Stoneleigh works to suit HS2 programme	#		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
HS2 construction works (indicative)	#	#	#	#	#	#	#	#	#	#	#	#	#	#	#	#	#
OJEU pre-qualification process takes place			#														
Prepare contract drawings and specificiation			#	#	#												
Undertake tendering process - CCC/WCC framework, OJEU select list, variation to HS2					#	#											
Tender assessment and award						#											
Award contract							#										
Mobilisation (including liaison/interface with HS2 contractors)							#										
Undertake site clearance subsequent earthworks								#	#								
Drainage works Bridge structures									#	#	#	ш					
Night closures for bridge beams installation-on Coventry Kenilworth line									#	#	#	#					
Pavement, kerbs, lighting and finishes											#	#	#				
Route open the public in full											"		#				
Highways defect period													#	#	#		
Landscape defect period													#	#	#	#	# >>>
Planned completion of Phase 3 works																	#
Planned completion of HS2 works																	#