

	FRI - AM	FRI - PM	SAT - AM	SAT - PM	SUN - AM	SUN - PM	MON - AM	MON - PM
Site Activity and key dates	24th	24th	25th	25th	26th	26th	27th	27th
0800hrs - RIS onsite and set up DCU.								
0830hrs - Scaffolding contractor on site to erect fixed scaffolding/working platform.								
1200hrs - 1700hrs - RIS to construct enclosure to the Clock Tower.								
0800hrs - 1700hrs Smoke test (AM) the enclosure and commence removals and environmental cleaning.								
0800hrs - 1700hrs Complete environmental cleaning ready for the 4 stage clearance test to be carried out								
0800hrs - Independent analyst to attend site and carry out 4 stage clearance test								
0930hrs - RIS to remove 2 strips of AIB (SCC) from the back stage area – independent analyst to carry out personal, back ground and reassurance air monitoring during this element of the project								
1130hrs - Following satisfactory results being obtained from the analyst the enclosure is to be removed from the clock tower - ready for the scaffolding to be dismantled								
1330hrs – scaffolding contractor to remove fixed scaffolding/working platform								
1600hrs – RIS to check all areas of work prior to contacting the client to attend site and carry out a visual inspection of all the areas of work - Job completion certificate to be signed by all parties – i.e. BGCBC and RIS								
1700hrs RIS off site								