

T2 BICESTER SCHEME - STEERING GROUP

26 March 2021

12:00 – 12:45

Microsoft Teams session

Attendees: County Council
Jacqui Cox (JC) - Chair
Eric Stevens (ES)
John Lee (JL)
Anton Deacon (AD)
Aaron Rosser (AR)

CDC
Dale Hoyland (DH)
Victoria Walton (VW)
Afreen Patel (AP)

Apologies: Ruth Anderson (RA)
George Economides (GE)
Jonathan Sayers (JS)
Zoe Elford (ZE)
Naomi Barnes (NB)
Rosie Rowe (RR)
Lydia Dunsdon (LD)
Paul Wilson (PW)
Graham Stanley (GS)

AGENDA

ITEMS FOR DISCUSSION		OFFICER	MINUTES AND ACTIONS	TIMINGS
1.	Welcome and previous actions - Check status of previous actions	JC	- JC – Started works on MSR and come across a drainage issue into the verge but only a potential issue but NB is to check what impact this has on the scheme. - GS to follow up with Sarah about further monitoring. - DH - Piggy Lane has been confirmed at a Conservation Area. JL/JC to discuss the impact this has on the scheme with Conservation team at CDC.	5 mins
2.	OCC/Skanska update - Infrastructure – progress	OCC / Skanska	- Piggy Lane access issue - Drainage issue (MS Road) – the team's been out and now have a proposal (expensive and requires design input). NB is picking up with INT teams. - MS Road going well – Sanctuary House agreement in place (on schedule with programme) - Design on the corner of MS Road and Oxford Rd ongoing – double kerb currently being considered - Piggy Lane continuing w/ coloured surfacing and gravel (light coloured to be fitting with environment) – 3m wide and plant wild flowers in the verge - Piggy Lane path design reduce by 0.5m to allow more verge and planting space.	10 mins

			<p>JL to speak with Nick Blacow to see if he can shed any light on hotel access issue on Piggy Lane</p> <p>It might be that the hotel owner would need to contact Drayton Depot for access to the bollard key</p> <p>Purdah means that we cannot engage stakeholders on Causeway options until May. The TTRO for road closure in early June will need to be delayed.</p>	
3.	<p>Public Health update</p> <p>Community activation / school streets</p>	Rosie/Anton	<p>School streets - due to Purdah, Bicester trials have had to be delayed. 10th May will be the provisional revised start date.</p>	10 mins
4.	<p>OCC Innovations Team</p> <p>Monitoring update</p>	OCC Innovation Hub	<p>JL to liaise with GS to check on progress with Market Square monitoring issue and CCTV column.</p>	10 mins
5.	<p>Comms</p> <p>Stakeholder engagement</p>	OCC/CDC	<p>Website update</p>	5 mins
6.	AOB	All	None	5 mins
Meeting Close				45 mins

Next meeting – Wed 14 April @ 10:00