

WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.

NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments

Colour Key to Summary Sheet

Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

Lead paint is present in room/location

N115 - WATERLOO Jubilee Line

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date
1/001	Booking Hall	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment											
1/004	Ticket Hall	Not surveyed	New - JLE											
1/012	Ticket Office				W3 - Boarding (0.75m ²) to low level boxing - NADIS				11/05/2015	-	-			
1/013	Ticket Office	None Visible		No Access	Solid	Supalux Ceiling Tiles	Metal Work, PVC Cables	Survey Required		c1	Survey Required			
1/014	Ticket Office	Not surveyed	New - JLE											
1/020	Ticket Office	None Visible	Concrete, Supalux debris panel 2m2 to floor NADIS		Solid	Supalux Ceiling Tiles	Metal Work, PVC Cables		02/10/2017	-	-			
1/021	Pom	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment											
1/022	Pom	Not surveyed	Not surveyed											
1/023	Pom	Not surveyed	New - JLE											
1/029	Pom	None Visible	False Plaster Tiles	No Access	W1 Solid, Concrete; W2-4 Concrete; W3 Fire Door; W3 Supalux Boxing; Supalux Tiles above Automated Machines	Suspended Concrete, Supalux	Concrete	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
1/030	Pom	None Visible	Concrete		Solid	supalux ceiling tiles	Metal Work, PVC Cables			-	-			
1/032	Kitchen	Not surveyed	New - JLE											
1/033	Mess Room	Not surveyed	New - JLE											
1/035	Mess Room	None Visible	Concrete		Solid	supalux ceiling tiles	Metal Work, PVC Cables			-	-			
1/036	Toilet	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment											
1/037	Toilet	Not surveyed	New - JLE											
1/038	Toilet	Not surveyed	New - JLE											
1/040	Toilet	None Visible	Concrete		Solid	supalux ceiling tiles	Metal Work, PVC Cables			-	-			
1/055	Mess Room	None Visible	Ceramic tiled, PVC cabled, cable tray		Tiled ceramic	Tiles Supalux	Block, Concrete, plaster, PVC cables, lagging, rock wool, conduit, air con			-	-			
1/066	Lobby	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment											
1/067	Lobby	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment											
1/071	Circulating Area	None Visible	Solid		Ceramic tiled	Metal	Metal trunking & Concrete,			-	-			
1/072	Circulation Area	None Visible	Solid		Ceramic tiled	Metal	Metal trunking & Concrete,			-	-			
			16 Cable sleeves - Large Concrete, Cables - PVC											
			Manhole No 1 - No Access											
			Manhole No 2 - All cable sleeves terracotta, all cables plastic, fibreglass lagging											
			Manhole No 3 - All cable sleeves terracotta, all cables plastic, fibre glass lagging											
	above false ceiling by supervisor's office	None Visible	rock wool fire stop metal pipes											
1/074	Circulation Area	Not surveyed	New - JLE											
1/081	Lobby	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment											
1/087	Circulation Area Previously Lobby	None Visible	Solid Concrete		Ceramic tiles	supalux ceiling tiles	No Access	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Manhole No. 6 - No Access											
1/088	Circulation Area	None Visible	Solid Concrete		Ceramic tiles	supalux ceiling tiles	No Access	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Manhole No. 4 - Tile damage, No access											
			Manhole No 5 - Tile damage, No access											
1/089	Circulation Area	None Visible	Solid Concrete		Ceramic tiles	supalux ceiling tiles	No Access	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
1/090	Lobby	Not surveyed	New - JLE											
1/091	Corridor	Not surveyed	New - JLE											
1/092	Lobby	Not surveyed	New - JLE											
1/093	Lobby	Not surveyed	New - JLE											
1/094	Corridor	Not surveyed	New - JLE											
1/095	Passage	Not surveyed	New - JLE											
1/096	Service Route	Not surveyed	New - JLE											
1/097	Corridor	Not surveyed	New - JLE (Alaska Street)											
1/098	Lobby	Not surveyed	New (Previously part of 1/971)											
1/116	Lift	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment											
1/131	Lift Motor Room	Not surveyed	New											
1/136	Lift Shaft	Not surveyed	New											
1/151	Umc Access	None Visible	Concrete & steel		Concrete & steel, Ducts at high level wall - Porcelain to 1/662	Concrete & steel				-	-			
			Using existing cable tray - Down escalator 4, all cables PVC tray work metal											
			Using existing J-hangers at high - Level down escalator 6											
			Flammable store bin - Durasteel lid - Non asbestos, No asbestos cables											
		Lead Paint	Stairs - Grey oil based - 5sqm Upstand girder - Grey based oil - 10 Lm											
									16/05/2007	-	-	15/06/2016		
	Umc 4&6	Asbestos - SP	Concrete		Wall 1 - clay cable sleeves Asbestos - SP Concrete & tunnel Rings, Concrete sealed, presume caulking behind.	Plywood panel above stairs & Concrete,	No access	LOW	06/12/2005	C	Reinspect	15/06/2016		
			Existing cable tray - NAD											
			2m ² Flammable store bin - Durasteel lid - Non asbestos											
1/152	Umc Access Escalators 1,2&3	Asbestos - SP	Concrete		Concrete	Concrete				-	-			
			2m ² Storage bin lid - Durasteel - Non asbestos											
			200mm x 200mm cementitious board containing amosite asbestos. the board is											
								LOW	25/03/2010	-	-		Removed by Econ	24/08/2010
			Asbestos - SP - Cable sleeves in wall by vent grid, no access to take sample											
			Asbestos - SP - All Rings Tunnel rings with Concrete and presumed caulking behind											
			1 x transformer box											
			Multiple electrical boxes											
		Lead Paint	Pipe work - Red oil based - 40Lm Girder - Cream/red oil based paint - 40Lm Walls - Cream emulsion - 110sqm											
									16/05/2007	-	Reinspect	15/06/2016	HMU Re-Inspection - OK	
									16/05/2007	-	Reinspect	15/06/2016	HMU Re-Inspection - OK	
									16/05/2007	-	Reinspect	15/06/2016	HMU Re-Inspection - OK	
Escalators 1	6 panels down from top arch	None Visible			Solid Concrete					-	-			
	Behind VE panel	None Visible	<2m2 - Dust sample off bottom metal rail used to mount VE panels - NADIS (two samples taken)											
	Behind VE panel no 3	None Visible			Solid brick and					-	-			
			Dust swab of base of tunnel ring and VE panels - NADIS, Structural support - Metal, Panels to rear of VE -											
					Concrete / metal struts					-	-			
			Behind hand rail trough - No Access											
					Concrete / metal			Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Behind hand rail trough - No Access											
					Concrete / metal			Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.


NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments


N115 - WATERLOO Jubilee Line

Colour Key to Summary Sheet

 Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

 Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

 Lead paint is present in room/location

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date
1/245	Corridor	None Visible	Quarry tiles		Ceramic tile, brick, plaster. Walls above false ceiling - Block/Plaster	Metal, False ceiling - Supalux tiles.	Water pipe, PVC cable, Block, plaster	-		-	-			
			Boxing - Supalux, Pipe lagging - Rock wool, Conduit - Metal						-		-			
1/246	Plant Room	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/247	Corridor	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/248	Over bridge	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/250	Corridor	None Visible	Ceramic toilet, PVC		Concrete	Concrete		-		-	-			
1/251	Corridor	Demolished	Ceramic toilet, PVC cable, cable tray		Solid	supalux ceiling tiles	Metal Work, PVC Cables	-		-	-			
1/252	Lobby	None Visible	Concrete		Solid	supalux ceiling tiles	Metal Work, PVC Cables	-		-	-			
1/253	Lmc Access	Demolished	Concrete		Brick, Wall 4 -	Concrete, wood		-		-	-			
			Asbestos -SP - All tunnel rings caulking presumed behind Concrete						LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access
1/254	Lobby	None Visible	Quarry tiles		Tiles, Concrete	Supalux tiles	Breeze Block	-		-	-			
			Cables - PVC						-		-			
1/255	Lobby	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/257	Corridor	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/258	Corridor	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/259	Corridor	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/260	Corridor	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/291	Office	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/302	Office	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/311	Office	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/316	Locker Room	Not surveyed	Network Rail Staff Accommodation - N115-13s						-		-			Non JNP Asset
1/317	Locker Room	Not surveyed	Network Rail Staff Accommodation - N115-13s						-		-			Non JNP Asset
1/319	Mess Room	Demolished	Not surveyed - Now part of 1/331						-		-			Demolished
1/320	Locker Room	None Visible	Quarry tiles		Partition wall - Tiles, Concrete	Metal, Supalux tiles	All walls - Breeze Block	-		-	-			
			Boxing - Supalux, Cable - PVC, Pipe work - Metal						-		-			
1/321	Sink Room	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/331	Mess Room	None Visible	Quarry tiles		Tiles, Concrete, brick, breeze Block	Supalux tiles	No Access	-		-	-	15/06/2016	HMU Re-Inspection - No Access	
			Boxing - Supalux, Cable - PVC, Lagging - Rock wool, All pipe - Metal/copper, Door - Metal						-		-			
1/332	Mess Room	Not surveyed	Network Rail Staff Accommodation - N115-14s						-		-			Non JNP Asset
1/333	Kitchen	None Visible	Concrete		Solid	Supalux ceiling tiles	Solid	-		-	-			
1/334	Tea Point	Not surveyed	New						-		-			Due to age of construction assumed NAD
1/351	Mess Room	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/396	Svc	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	Bolted Flanged Joints to Pipework removed by Econ
1/397	Svc	Not surveyed	Bolted Flanged Gaskets to Pipework was removed at Projects Request						-		-			26/04/2015
1/402	Store	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment						-		-			Due to age of construction assumed NAD
1/403	Bin Store	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/404	Tenancy	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment						-		-			Due to age of construction assumed NAD
1/406	Cleaners	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/407	Store	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/411	Store	Non visible	Concrete floor tiles		Breeze blocks and plaster	False supalux ceiling panels NADIS. Metal sheeting	Metal conduits and metal tray, new metal ventilation ducts, PVC cables, supalux board NADIS	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
1/412	Store	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment						-		-			Due to age of construction assumed NAD
1/413	Cleaners Room	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment						-		-			Due to age of construction assumed NAD
1/413	S & T Depot	Asbestos - P	Network Rail - N115-14s						LOW	30/01/2003	C		15/06/2016	HMU Re-Inspection - No Access
1/414	Store	None Visible	Solid		Concrete	Concrete		-		-	-			
1/415	Store	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/419	Toilet/lobby	None Visible	Quarry tiles		Ceramic tiles, Partition wall void - Breeze Block, brick, copper pipe	Supalux tiles	Plaster, breeze Block	-		-	-			
			Toilet door - Metal, Lagging - Rock wool, Boxing - Supalux, Cable - PVC						-		-			
1/420	Toilet/lobby	None Visible	Quarry tiles		Ceramic tiles, breeze Block, plaster, brick Wall 3 void - Breeze Block, Pipe - copper	Metal, Supalux tiles,	No Access	-		-	-	15/06/2016	HMU Re-Inspection - No Access	
			Cables - PVC, Pipe Lagging -Rock Wool, Panel -Supalux, Boxing - Supalux						-		-			
1/421	Toilet	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/422	Lobby	None Visible	Concrete		Solid	Metal, Supalux ceiling tiles	Solid	-		-	-			
1/423	Toilet	None Visible	Concrete		Solid	Supalux ceiling tiles	Solid	-		-	-			
1/425	Sink Room	Not surveyed	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access
1/426	Lobby/Plant room	None Visible	Quarry tiles, Concrete		Concrete/Breeze Block, Wall 3 Boxing - Supalux	Concrete		-		-	-			
			Stairs - Metal, Board around top of stairs - Supalux, Lagging - Rock wool, 4m ² Storage box lid - Durasteel						-		-	-		
			Non asbestos, Board over door - Supalux						-		-	-		
	Extractor floor				Wall 2 - Breeze Block			-		-	-			
			Pipe Lagging - 20m ² New vermiculite, Water tank - Metal						-		-	-		
1/427	Shower	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/428	Shower	None Visible	Concrete		Solid	Supalux ceiling tiles	Solid	-		-	-			Due to age of construction assumed NAD
1/435	Office	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/436	Reception	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/453	Tenancy	Not surveyed	New - JLE						-		-			Due to age of construction assumed NAD
1/454	ATM	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment						-		-			Due to age of construction assumed NAD

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

**WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS**

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.


NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e. only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments


N115 - WATERLOO Jubilee Line

Colour Key to Summary Sheet

 Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

 Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

 Lead paint is present in room/location

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date	
1/480	Tenancy	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/481	ConSolidation	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/482	Store	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/483	Store	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/484	Loading Bay	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/486	Kiosk/office	Demolished	No Asbestos Detected					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/501	Store	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/510	Stairs	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/540	Stairs	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/577	Stairs	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/578	Stairs	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/601	Stairs	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/605	Stairs	None Visible	Solid		Concrete & ceramic tiles	Supalux ceiling tiles	Solid	-	-	-	-	-			
1/606	Stairs	None Visible	Solid		Concrete & ceramic tiles	Supalux ceiling tiles	Solid	-	-	-	-	-			
1/607	Stairs	None Visible	Solid		Concrete & ceramic tiles	Supalux ceiling tiles	Solid	-	-	-	-	-			
1/609	Ramp	None Visible	Solid		Concrete & ceramic tiles	Solid		-	-	-	-	-			
1/610	Switch Cupboard	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/610	Ramp	None Visible	Solid		Concrete & ceramic tiles	Solid		-	-	-	-	-			
1/611	Stairs	Asbestos - K	Not Surveyed		Not Surveyed		Asbestos -K Corrugated sheets - By pillar near/at stairs	LOW	30/01/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - OK		
1/631	Access	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/632	Access	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/633	Stairs	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/636	Over bridge	Asbestos - P	No access but presumed corrugated sheeting based on 1/205 findings					LOW	-	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access		
1/663	Switch Room	None Visible	Concrete, Floor tiles		Concrete	Steel covered with Supalux		-	-	-	-	-			
			14 x Grey fuse switch, 2x Bus Bar Chamber												
1/664	Switch Room	Asbestos - SP	Concrete, Floor tiles - NADIS			Asbestos SP Mellactite 18 sqm		LOW	21/03/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK		
			Asbestos -SP - 18x Switch boxes-Electrical equipment, including bus bar					LOW	06/12/2005	C	Reinspect	21/03/2007 15/06/2016	HMU Re-Inspection - OK		
1/665	Switch Room	Asbestos - SP Non visible	Concrete		Solid	Solid		-	-	-	-	-	09/03/2006	New electrical equipment has been installed & considered to new to contain asbestos	
			Asbestos -SP - Electrical equipment, including bus bar					-	06/12/2005	-	-	-	09/03/2006	New electrical equipment has been installed & considered to new to contain asbestos	
1/666	Office/locker	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/667	Switch Room	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/668	Switch Room	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/669	Battery Room	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/670	Switch Room	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/671	Switch Cupboard	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/672	Switch Room	Not Surveyed	Under duct - No impact					LOW	-	C	Reinspect	-	-	Due to age of construction assumed NAD	
1/673	Switch Room	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/674	Switch Room	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/675	Switch Room	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/678	Disused	Not surveyed	New (Mephram Street)					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/679	Switch Room	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/680	Switch Room	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/681	Switch Room	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/682	Switch Cupboard	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/711	CER	Not Surveyed	Not Surveyed - No Access, Breeze Block					Survey Required	-	c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access		
1/731	CER	Asbestos - K	Asbestos -K 10x Cable sleeves					LOW	13/03/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - OK		
			Asbestos -SP -Fuse switches					LOW	13/03/2003	C	Reinspect	10/06/2003 15/06/2016	HMU Re-Inspection - OK		
			Cables - in cable tray - Plastic					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - OK		
1/732	CER	Asbestos - SP	Rubber tiles on chip wood		Wall 1 & 2 - Solid	Solid		-	-	-	-	-			
			Asbestos - SP - Isolators, possible asbestos rope & flash guards,					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access		
1/733	MDF	None Visible	No impact	False floor - computer tile, below Ducting - Ceramic				-	-	-	-	-			
			Cables - PVC, Ducting down from ducts in circulating area - No impact					-	-	-	-	-	-		
1/734	CER-MDF	Asbestos - K	Solid, Asbestos - K 10x cable sleeves filled		Brick, Breeze Block	Solid		LOW	13/03/2003	C	Reinspect	10/06/2003 30/06/2003 06/12/2005 15/06/2016	Around 15 cable sleeves have been removed/replaced according to survey report HMU Re-Inspection - OK		
			Cables in cable tray - plastic					-	-	-	-	-	-		
			Asbestos - K -3x Fuse Switches					LOW	13/03/2003	C	Reinspect	06/12/2005			
			Asbestos -SP -2x Fuse box grey					LOW	06/12/2005	C	Reinspect				
	Duct Near 1/734	Asbestos - K	Asbestos - K - 25x Cable sleeves (12 by passage, 1away from passage far side, 12 in duration)					LOW	10/06/2003	C	Reinspect	30/06/2003 15/06/2016	HMU Re-Inspection - OK		
	Duct Near 1/734	Asbestos - K	Asbestos - K - Cable sleeve					LOW	10/06/2003	C	Reinspect	30/06/2003 15/06/2016	HMU Re-Inspection - OK		
1/736	CER	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/737	CER	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/740	Lobby	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/741	Telecom Room	None Visible	Computer tiles	No Access	Solid	Solid		-	-	-	-	15/06/2016	HMU Re-Inspection - No Access		
			SDP					-	-	-	-	-			
			Core into room via Block wall					-	-	-	-	-	-		
1/747	Svc	Not surveyed	Not surveyed					Survey Required	-	c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access		
1/748	Scr	None Visible	Concrete slab to solid floor		Wall 1-4 - Solid, Wall 3 , heater - Non asbestos, air vent - Fibreglass lagging & metal duct	Concrete slab to solid ceiling		Survey Required	-	c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access		
1/749	Scr	Not surveyed	New - JLE					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/754	Station Control Room	None Visible	Concrete		Solid	Supalux tiles	metal work &PVC cables	-	-	-	-	-			
1/755	Lobby	None Visible	Concrete		Solid	supalux tiles	metal work &PVC cables	-	-	-	-	-			
1/756	Station Building-Signal Control Centre	None Visible	New raised floor	Concrete	Breeze Block	Metal panels	Breezblocks to wall above alse ceiling	-	-	-	-	-			
			Metal door to entrance. New A/C unit. New Electrical Boxes. PVC cables, metal conduits and cable tray.					-	-	-	-	-	-		
1/757	Cupboard	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/761	Plant Room	Not surveyed	Network Rail - N115-14s					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/762	Service Riser	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/763	SVC	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD	
1/770	Plant Room	None Visible	Concrete		Breeze Block	Concrete		-	-	-	-	-			
1/771	Plant Room	Asbestos - P	Concrete and quarry tiles		Concrete and brick, breeze block to wall	Concrete slab, metal beams		-	-	-	-	15/06/2016	HMU Re-Inspection - No Access		
			Metal tray and PVC cables, metal conduits and pipes, New machine room box ventilation panels, new					-	-	-	-	-	-		
			Snots/residue throughout to brick wall NADIS					-	-	-	-	-	-		

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.

NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e. only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments

Colour Key to Summary Sheet

Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

Lead paint is present in room/location

N115 - WATERLOO Jubilee Line

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date		
Asbestos - P - 1x Rope within combination fuse sitch box to wall by entrance																
1/772	Ccu	None Visible	Concrete		Breeze Block	Concrete		LOW	18/11/2019	C	Reinspect	18/11/2019				
1/776	Vent Plant	None Visible	Concrete		Breeze Block	Concrete										
1/777	Plant Room	Not surveyed	Not surveyed					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
1/778	Lobby	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment													
1/778	Duplicate SID ON STATION LAYOUT		Due to age of construction assumed NAD													
1/778	Fan Room	Not surveyed	New - JLE (Mephram Street)													
1/779	Fan Control Room	Not surveyed	New - JLE (Mephram Street)													
1/780	Services	Not surveyed	New - JLE (Mephram Street)													
1/781	Transformer Room	Not surveyed	New - JLE													
1/782	Transformer Room	Not surveyed	New - JLE													
1/785	Compressor Room	Not surveyed	New - JLE													
1/786	Cable Duct	Not Surveyed	Not Surveyed - No Access					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
1/787	Service Route	Not surveyed	New - JLE													
1/788	Service Route	Not surveyed	New - JLE													
1/789	Cable Basement	Not surveyed	New - JLE													
1/790	Service Route	Not surveyed	New - JLE													
1/791	Service Area	Not surveyed	New - JLE (Mephram Street)													
1/793	Service Area	Not surveyed	New - JLE (Mephram Street)													
1/801	Locker Room	None Visible	Quarry tiles		Concrete, Breeze Block	Metal, Supalux tiles	Air con									
1/802	Office	Not surveyed	Panel - Supalux													
1/803	Training Room	Not surveyed	New - JLE													
1/820	Service Riser	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment													
1/821	Service Riser	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment													
1/822	Service Riser	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment													
1/823	Service Riser	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment													
1/824	Service Riser	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment													
1/825	Service Riser	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment													
1/900	Locker/office	None Visible	Solid, plaster on Concrete		Solid, plaster on Concrete	Solid, plaster on Concrete										
1/901	Staff Accommodation	Not surveyed	Network Rail Staff Accommodation - N115-14s													
1/902	Miscellaneous	Not surveyed	Network Rail Staff Accommodation - N115-14s													
1/903	Gymnasium	Asbestos - K	Network Rail Staff Accommodation - N115-14s					Asbestos - K - Corrugated Sheets	LOW	30/01/2003	C			Non JNP Asset		
1/905	Corridor	None Visible	Solid, plaster on Concrete		Solid, plaster on Concrete	Solid, plaster on Concrete										
			Metal CMS, All cables - Plastic sheathed, equipment new style gaskets presumed Non asbestos													
1/906	Disused Previously Supply Tanks Sprinkler Room	Removed	28 CAF Gaskets 14 No to red pipework flanges						01/09/2016		Reinspect	15/06/2016	Removed by Edenbeck ES9422	20/10/2016		
		CAF Gaskets 6 no to large flanges to pipework														
		Concrete slab to wall 1 NADIS														
		Green CAF Gaskets 12no to burgundy pipework flanges NADIS														
		Removed	Materials within control panel 1no to pumps by door						01/09/2016		Reinspect	15/06/2016	All electrical boxes/equipment inspected internally in Sprinkler Room 1/906 have been surveyed	11/11/2016		
		Removed	Materials within control panel 1no to pumps						01/09/2016		Reinspect	15/06/2016	All electrical boxes/equipment inspected internally in Sprinkler Room 1/906 have been surveyed	11/11/2016		
		Plasterboard - MMMF within matrix 1m2 loose to floor by wall 1 door way NADIS														
		Concrete slab to floor and wood base NADIS														
		All electrical boxes/equipment inspected internally in Sprinkler Room 1/906 - NADIS														
		Gaskets 1m2 to flanges of metal pipework tank/system RTV64 in Sprinkler Room NADIS														
		Gaskets 1m2 to flanges of metal pipework water tank/system RTV63 in Sprinkler Room NADIS														
		Gaskets 1m2 to flanges of metal pipework water tank/system RTV57 in Sprinkler Room NADIS														
		Gaskets 1m2 to flanges of metal pipework water tank/system RTV50 in Sprinkler Room NADIS														
1/907	Lobby	Demolished	Not surveyed												Demolished	
1/908	Store	Not surveyed	New - JLE													
1/909	Service Void Area	Not surveyed	Not surveyed					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
1/910	Service Riser	Not surveyed	New - JLE													
1/911	Service Void	Not surveyed	New - JLE													
1/912	Stairs	Not surveyed	New - JLE													
1/913	Stairs	Not surveyed	New - JLE													
1/914	Stairs	Not surveyed	New - JLE													
1/915	Stairs	Not surveyed	New - JLE													
1/916	Stairs	Not surveyed	New - JLE													
1/918	Atm	Not surveyed	New (Pre1996/97 Layout)													
1/919	Umc Vent	None Visible			Brick & Concrete	Brick & Concrete										
			Metal tray work, all cables - Plastic sheathed,													
1/920	Drainage Chamber	Not surveyed	New - JLE													
1/921	Cupboard	None Visible	Concrete		Concrete	Solid										
1/922	Store	Not surveyed	New													
1/923	Store	Not surveyed	New													
1/924	Switch Room	Not surveyed	New													
1/925	Store	Not surveyed	New													
1/929	Toilet	Not surveyed	New													
1/930	Toilet	Not surveyed	New													
1/951	Service Area	None Visible	Solid		Block work	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
1/956	Service Void	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment													
1/971	Tunnel	Demolished	Solid, Supalux debris		Solid	Solid, metal panels										
1/TA1	Trading Area	Not surveyed	New													
1/TA2	Trading Area	Not surveyed	New - JLE													
1/TA3	Trading Area	Not surveyed	New													
2/071	Circulating Area	None Visible	Compartmented trunking - Metal - Non asbestos													
2/072	Circulating Area	Not surveyed	New - JLE													
2/073	Circulating Area	Not surveyed	New - JLE													
2/074	Circulating Area	Not surveyed	New - JLE													
2/075	Circulating Area	Not surveyed	New - JLE													
2/076	Circulating Area	Not surveyed	New - JLE													
2/081	Circulating Area	None Visible	Cavity behind Facia Panels - No Asbestos Detected													
2/082	Circulating Area	Asbestos - K			Metal sheets - Contain											
			Cables continues through containment & into room 2/792 through new core hole - N.A.D													
			Asbestos - K - 4x Ducts under manhole into 2/202 x2 ducts					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access			
			7 x cement sleeves, under manhole bottom of escalator 7&8					LOW	13/03/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access			
2/083	Lift Lobby	Not surveyed	New - JLE													
2/084	Lobby	Not surveyed	New - JLE													
2/085	Lobby	Not surveyed	New													
2/121	Platform Invert	None Visible	Not Surveyed		20m up - Brick	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
			No asbestos detected													
2/161	Lmc Access 7&8	Asbestos - K	Concrete		Concrete, Supalux boarding	Asbestos - K Corrugated cellactile sheeting Supalux boarding	No Access	LOW	13/03/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access			

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.

NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments

N115 - WATERLOO Jubilee Line

Colour Key to Summary Sheet

Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

Lead paint is present in room/location

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date
	LMC 7&8 Back room	Asbestos - K	Asbestos - K - 1x 60mm cable & 1x 40mm cable, other cables - plastic & rubber					LOW	13/03/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access	
			Asbestos - SP-2x Circuit breakers					LOW	13/03/2003	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
			tunnel rings with presumed caulking behind Concrete					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
			Lead Paint Girder - Red based paint					-	16/05/2007	-	-	15/06/2016	HMU Re-Inspection - No Access	
			Asbestos - K Cable sleeves Wall 1 - 10x Wall 2 - 5x 2x Terracotta					LOW	13/03/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access	
LMC Undercroft	Asbestos - K	Asbestos - SP - 1x40mm Cable					LOW	13/03/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access		
		Concrete debris					-		-	-				
		Concrete block					-		-	-				
		4x Porcelain cable entry from 2/202 to undercroft. PVC cables to ducts and cable run. MMMF firestop to					-		-	-				
		Asbestos - K - 10x cement ducts to wall at cable exit point					LOW	24/07/2018	C	Reinspect	24/07/2018			
2/162	Lmc Access	Asbestos - K	Asbestos - K - 1x50m braided cable to cement duct (1no)					LOW	24/07/2018	C	Reinspect	24/07/2018		
			Concrete					-		-	-			
			Wall 1 & 3 Concrete, breeze Block, Wall 3 - Cable sleeves - Non asbestos					-		-	-			
2/163	Lmc Access	Asbestos - SP	Ducts - Concrete & steel, Conduit /cable trays & cables - PVC					-		-	-			
			Asbestos - K - Tunnel rings caulking behind tunnel ring No2/6/10 (Chrysotile) All other tunnel rings should be strongly presumed to contain asbestos					LOW	06/12/2005	C	Reinspect	14/04/2014 15/06/2016	HMU Re-Inspection - No Access	
			Concrete, White boarding on wall - Metal. Concrete breezeblock, concrete slab, concrete duct & firestop & metal cable troughing to wall of proposed cable entry point. Cast iron tunnel ring to wall 1 & 2.					-		-	-			
2/164	Lmc Access	Asbestos - SP	Ducts - Concrete, steel, conduit & cable tray - PVC, cables on cable run - Plastic & rubber, Lagging -					-		-	-			
			Supalux board and firestop to wall 4 of proposed cable entry point NADIS					-		-	-			
			Wood and concrete caulking within tunnel ring joints NADIS					-		-	-			
2/165	LMC	Asbestos - SP	Asbestos - SP-All tunnel rings with presumed caulking behind Concrete					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
			Concrete					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
			Asbestos - SP All tunnel rings caulking presumed behind Concrete, Supalux					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
2/201	Passage	Asbestos - K	Concrete, Supalux					-		-	-			
			Solid					-		-	-			
			Metal					-		-	-			
2/202	Passage	None Visible	Ducts in manhole by stairs near 2/791 - New bitumen					-		-	-			
			All cables in Manhole - PVC					-		-	-			
			Asbestos - K - Ducts going into room 2/791					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
2/203	Passage	None Visible	Asbestos - K - Ducts into 2/082 - 2x 100mm					LOW	14/09/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
			Cable sleeves - Terracotta					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Metal panels, PVC cables, Metal conduits, Metal tray.					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/204	Passage	Asbestos - K	Metal and ceramic tiles to floor manhole cover. MMMF firestop debris within manhole.					-		-	-			
			Asbestos - K-12x Cable sleeves					LOW	10/06/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access	
			Asbestos - K - 10x cement ducts cable enter point in passage manhole					LOW	24/07/2018	C	Reinspect	24/07/2018		
			Asbestos - K - 10x cement ducts cable exit point in passage manhole					LOW	24/07/2018	C	Reinspect	24/07/2018		
2/205	Passage	None Visible	Asbestos - K - 1x50m braided cable to 1 duct in passage manhole					LOW	24/07/2018	C	Reinspect	24/07/2018		
			Metal panels					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Metal tray, metal conduits, PVC cables					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/206	Passage	None Visible	Trunking metal all cables PVC, ceiling Concrete					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Not Surveyed					-		-	-			
			Not Surveyed					-		-	-			
2/207	Passage	None Visible	Ducts - Metal & rubber/plastic cables					-		-	-			
			Cable Trunking - No Access					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			4 x cable trays running up to Platform 4 inverts - cables - PVC, cable tray - metal, no duct just Concrete					-		-	-			
2/211	Passage	Not surveyed	New - JLE					-		-	-	Due to age of construction assumed NAD		
2/212	Passage	Not surveyed	New - JLE					-		-	-	Due to age of construction assumed NAD		
2/213	Passage	Not surveyed	New - JLE					-		-	-	Due to age of construction assumed NAD		
2/214	Passage	Not surveyed	New - JLE					-		-	-	Due to age of construction assumed NAD		
2/236	Lobby	Asbestos - K	Quarry tiles					-		-	-			
			Cables - PVC, Above door - Supalux panel					-		-	-			
			Asbestos - K - 8x Ducts top of stairs 2/606					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
2/237	Access	Not surveyed	New - See 2/162					-		-	-			
			A/C metal ductwork - MMMF insulation to wall 3					-	13/06/2016					
			Supalux panels on metal framework 6m2 to suspended ceiling					-	13/06/2016					
			Metal corrugated on concrete on metal tunnel rings to ceiling false ceiling					-	13/06/2016					
			Plaster with hessian/Plaster on wire mesh to wall 3 in false ceiling					-	13/06/2016					
2/256	Lobby	Asbestos - K	Supalux panel 1/4m2 to wall 3					-	13/06/2016					
			Grey mastic throughout to metal					-		-	-			
			MMMF debris, Metal conduit, PVC					-		-	-			
			Concrete slab and 1x metal duct to wall of proposed cable entry. Concrete and breezeblock to wall of proposed cable exit. Concrete duct and firestop to breezeblock wall at cable exit point					-		-	-			
			Cement firestop to metal duct NADIS					-		-	-			
2/264	Platform 4, Southbound	Asbestos - K	Supalux board firestop to breezeblock wall at cable exit point NADIS					-		-	-			
			Switches					LOW	15/06/2020					
			Asbestos - K -Wall 2 - 4x cable sleeves					LOW	10/06/2003	C	Reinspect	30/06/2003 06/12/2005 15/06/2016	HMU Re-Inspection - OK	
			Asbestos -SP - Iron clad isolators					LOW	30/06/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - OK	
2/264	Southbound	None Visible	Asbestos - K - 0.20mm Cable					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
			Tunnel caulking to tunnel rings NADIS					-		-	-			
			Cable sleeves -13x Head wall plastic/ 1x ceramic, cables - rubber,					-		-	-			

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.

NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments

N115 - WATERLOO Jubilee Line

Colour Key to Summary Sheet

Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

Lead paint is present in room/location

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date
	Platform 4 Invert, by 2/761 through 1st hatch	Asbestos - SP	Asbestos - SP -Caulking					LOW	13/03/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access	
	through 2nd Hatch	Asbestos - SP	Asbestos - SP -Caulking					LOW	13/03/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access	
	through 4th Hatch	Asbestos - SP	16x Cable sleeves - Wood					-	-	-	-	-	-	-
	through 5th Hatch, at end near 2/667	Asbestos - SP	Asbestos - SP - 1x 80mm					LOW	13/03/2003	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
				2x Cable - Material like - Non asbestos					-	-	-	-	-	-
				Caulking Tunnel rings - Non asbestos					-	-	-	-	-	-
			Asbestos - SP - All cable sleeves					LOW	13/03/2003	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
			Asbestos - SP - 1x 80mm Cable (From platform side 40m towards middle arch)					LOW	13/03/2003	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
	Trackside in tunnel near 2/663	None Visible	Cable sleeves - wood, Cable wrap - Non asbestos					-	-	-	-	-	-	-
	Trackside in tunnel behind floodgate (behind 2/761)	None Visible	Cables - Rubber/plastic, cable sleeves - Metal					-	-	-	-	-	-	-
2/265	Platform 26	None Visible			New electrical equipment.	Supalux panels false ceiling panes high level on platform NADIS	Concrete and brick to wall above false ceiling. Metal conduits. PVC cables. Metal trays. PVC cables out of electrical equipment. Metal pipes and ductwork. Metal sheet. Supalux firebreak above false ceiling NADIS	-	-	-	-	-	-	-
2/266	Platform 25	None Visible			New electrical equipment.	Supalux panels false ceiling panes high	Concrete and brick to wall above false	-	-	-	-	-	-	-
2/291	Office	None Visible	Concrete, Solid		Concrete with plaster, Acoustic pads under sink - Non asbestos bitumen	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/292	Disused	None Visible	Concrete, Solid		Concrete with plaster, Acoustic pads under sink - Non asbestos bitumen	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/331	Mess Room	None Visible	Solid & tiled ceramic		Solid & tiled ceramic	Solid, ceramic tiled		-	-	-	-	-	-	-
2/341	Disused	None Visible	CEC equipment to floor area		Concrete & Debris - Non Asbestos	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/381	Store	None Visible	Solid & tiled ceramic, SEC equipment	Concrete	Tiled, Top wall panels - Supalux.	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/391	Switch Room	Not Surveyed	Not Surveyed - No Access					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/406	Store	None Visible	Tunnel dust & debris - Non asbestos		Not Surveyed	Boarding - Non asbestos		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/407	Disused	Not Surveyed	Refurbished new build - No ACM suspected					-	-	-	-	-	Due to age of construction assumed NAD	
2/411	Toilet	None Visible	Tunnel dust & debris - Non asbestos		Not Surveyed	Boarding - Non asbestos		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/413	Store	Not surveyed	Not surveyed					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/414	Disused	Not Surveyed	Condemned - Not safe to access					09/03/2006	0	Reinspect	15/06/2016	HMU Re-Inspection - No Access		
2/416	Lobby	None Visible	Solid & ceramic tiles - Non asbestos		Solid & ceramic tiles - Non asbestos	Solid & ceramic tiles - Non asbestos		-	-	-	-	-	-	-
2/417	Toilet	None Visible	Solid & ceramic tiles - Non asbestos		Solid & ceramic tiles - Non asbestos	Solid & ceramic tiles - Non asbestos		-	-	-	-	-	-	-
2/485	Service Duct	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	Due to age of construction assumed NAD	
2/486	Service Duct	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	Due to age of construction assumed NAD	
2/546	Store	None Visible	Not Surveyed	No Access		No asbestos detected. End of arrivals platform - Supalux. False ceiling boxing - new vermiculite cladding.	No asbestos detected cled. Cables - PVC,	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/601	Stairs	None Visible	Not Surveyed		Not Surveyed	No Access	Metal work & PVC cables, Solid & Concrete	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/602	Stairs	None Visible	Not Surveyed		Not Surveyed	No Access	Metal work & PVC cables, Solid & Concrete	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/603	Stairs	Asbestos - K	Solid		Solid	Metal	Metal work & PVC cables, Solid & Concrete	-	-	-	-	-	-	-
			Ducts in manhole by stairs near 2/791 - New bitumen					-	-	-	-	-	-	
			Asbestos - K - Ducts into 2/082 - 2x 100mm					LOW	14/09/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
2/604	Stairs	None Visible	Not Surveyed		Not Surveyed	No Access	Metal work & PVC cables, Solid & Concrete	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/605	Stairs	None Visible	Not Surveyed		Not Surveyed	No Access	Metal work & PVC cables, Solid & Concrete	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/606	Stairs	None Visible	Not Surveyed		Not Surveyed	Metal ceiling panels. Metal tray	Metal work & PVC cables, Solid & Concrete	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Dust throughout to false ceiling panels NADIS					-	-	-	-	-	-	
2/607	Stairs	None Visible	Not Surveyed		Not Surveyed	No Access	Metal work & PVC	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/608	Stairs	None Visible	Not Surveyed		Not Surveyed	No Access	Metal work & PVC	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/609	Stairs	None Visible	Not Surveyed		Not Surveyed	Ceiling tiles - Non	Metal work & PVC	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/636	Over bridge	None Visible				Metal ceiling panels.	Concrete to ceiling	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Dust throughout to false ceiling panels NADIS					-	-	-	-	-	-	
2/637	Over bridge	Lead Paint	Over bridge- Black oil based - 4sqm					-	16/05/2007	-	-	15/06/2016	HMU Re-Inspection - OK	
		Not surveyed	Not surveyed					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - OK	
2/638	Over bridge	None Visible				Metal panels	Metal cable tray, metal conduits, PVC cables	-	-	-	-	-	-	-
2/639	Over bridge	None Visible	Not Surveyed		Not Surveyed	Metal sheets & existing trunking - No asbestos detected		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
2/661	Switch Room	None Visible	Solid		Solid			-	-	-	-	-	-	-
			New electrical system					-	-	-	-	-	-	
2/662	Switch Room	None Visible	Solid, Metal and concrete to manhole cover		Walls 1-9 - Solid	Solid		-	-	-	-	-	-	-
			New Electrical equipment - No asbestos. PVC cables within manhole.					-	-	-	-	-	-	
			1 no x 6 concrete duct & firestop within manhole NADIS					-	-	-	-	-	-	
2/663	Cable Room	Asbestos - SP	Concrete		Concrete, Plaster	Concrete		-	-	-	-	-	-	-
			Cables - PVC, cables on run - plaster & rubber, pipe work metal					-	-	-	-	-	-	
			Cable sleeves - Wood, 1m cable wrap - Non asbestos, cable sleeve on floor - terracotta					-	-	-	-	-	-	

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

**WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS**

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.

NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e. only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments

N115 - WATERLOO Jubilee Line

Colour Key to Summary Sheet

	Asbestos/Lead paint was present in room/location but was removed.
	Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.
	Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location
	Lead paint is present in room/location

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date		
			Asbestos - SP - 1 x Westlinghouse break box					LOW	13/03/2003	C	Reinspect	15/06/2016	HMU Re-Inspection - OK			
			Refurbished new build - No ACM suspected					-	-	-	-	-	Due to age of construction assumed NAD			
			Refurbished new build - No ACM suspected					-	-	-	-	-	Due to age of construction assumed NAD			
2/664	Switch Cupboard	Not Surveyed														
2/665	Switch Room	Not Surveyed														
2/666	Switch Room	None Visible	Not Surveyed		Wall 6, boarding - Supalux	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
2/667	Switch Room	Asbestos - K Removed	Concrete		ceramic tiles & breeze Block	Concrete		-		-	-					
					Fibreglass lagging, trunking, breeze Block			-		-	-					
			Removed By Others					-	06/12/2005	-	Reinspect	15/06/2016	HMU Re-Inspection - No Access			
2/683	Switch Cupboard	Not Surveyed							03/11/2016	-	-		Due to age of construction assumed NAD			
2/684	Switch Cupboard	None Visible							03/11/2016	-	-		Due to age of construction assumed NAD			
2/685	Switch Cupboard	None Visible							03/11/2016	-	-		Due to age of construction assumed NAD			
2/712	Disused	None Visible	Concrete		Breeze blocks and plaster	Ceramic tiles		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
			Metal cable tray, metal conduits, PVC cables, New electrical box, new firestop. Metal door by entrance													
2/713	Imr	Not surveyed						Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
2/714	Disused (Waterloo & city departure platform)	None Visible	Concrete		Brickwork	Concrete										
2/715	SER	Asbestos - P	2/162 Presumed to contain caulking - therefore it is possible that 2/715 could contain caulking						-		-	-	15/06/2016	See 2/162 for details HMU Re-Inspection - No Access		
2/731	CER	Asbestos - K	Concrete		Concrete	Concrete & Supalux	No Access	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
			Asbestos - K - 13 x Cable sleeves on floor & Wall 1					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access			
2/732	CER	None Visible	Concrete		Concrete	Concrete										
2/733	Access Area	Asbestos - K	Solid		Breezeblock to wall of proposed able entry	Solid, ceiling by wall 1 & 3 - Supalux panel										
			Asbestos - SP Wall 1&3 - Caulking between tunnel rings						LOW	10/06/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - OK		
			Asbestos - K - Cable sleeves - Wall 3						LOW	10/06/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - OK		
			All cables - PVC. New cable management system, conduits and tray to passage. Kevlar cloth to wall at Supalux debris to floor under cable tray NADIS													
			Cement firestop within metal duct NADIS													
			Near 2/733					Supalux								
2/734	Cer	None Visible	Solid		Solid & Brickwork	Solid										
2/751	Disused	None Visible	Quarry tiles		Solid	Supalux NADIS	Concrete slab, PVC cables, Metal cable management system, trunking and pipework	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
			Supalux A/C duct boxing and debris above false ceiling NADIS													
2/761	Floodgate Room	Asbestos - K	Concrete		Asbestos - SP Wall 2&4, 4x Westlinghouse boxes, Solid, Wall 4&5 - 2x wood panels			LOW	10/06/2003	C	Reinspect	30/06/2003 06/12/2005 15/06/2016	HMU Re-Inspection - OK			
			Asbestos - SP - 2x 0.01m² Cable within switch box on Wall 4						LOW	10/06/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - OK		
			Asbestos - SP - Insulation inside floodgate mechanism						LOW	10/06/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - OK		
			Asbestos - K - 1x 2mm Cable on floodgate						LOW	10/06/2003	C	Reinspect	06/12/2005 15/06/2016	HMU Re-Inspection - No Access, Not Found		
2/771	Pump Room	Demolished											Demolished			
2/786	Cable Chamber	None Visible	Concrete		Concrete	Concrete										
			All cables sleeves - Ceramic, Trunking - Metal													
2/791	Shaft	Asbestos - K	Solid, Tunnel dust		Concrete & Debris	Boarding - Supalux										
			All cable ducts - Non asbestos previously sampled													
			Asbestos - SP - Tunnel rings						-	14/09/2005	-	-	06/12/2005 15/06/2016	Sampled previously Non asbestos Tunnel ring caulking SP on the later Survey report. HMU Re-Inspection - OK		
			Asbestos - K - 2X Cable sleeves (other sleeves are present which maybe asbestos but not within room)						LOW	10/06/2003	C	Reinspect	30/06/2003 06/12/2005 15/06/2016	HMU Re-Inspection - OK		
			Lead Paint													
			Wall panels at entrance - Green matt Entrance & exit to Lift, above entrance - Cream gloss													
2/792	Vent Shaft	Lead Paint	Solid, Dust & Supalux debris - Non asbestos		Concrete & Debris Non Asbestos	Concrete, metal panels										
			12 x Cable sleeves - Wood, Tunnel rings/caulking - Non asbestos													
			4x Ducts under stairwell - Concrete cores - Non asbestos													
			Wall panels at entrance - Green matt Entrance & exit to Lift, above entrance - Cream gloss													
			Asbestos - K - Cable Duct					LOW	06/12/2005	C	Reinspect	15/06/2016	Not Found			
2/793	Fan Shaft	Asbestos - SP	Asbestos - SP 10x Bitumen Cable ducts on lower level floor		Brickwork & Debris - Non asbestos			LOW	20/01/2010	C	Reinspect		Inspection carried out by Paul Hewit			
			Asbestos - SP - Tunnel cooling fan equipment - flash guards & gaskets - Intermediate level						LOW	20/01/2010	C	Reinspect		Inspection carried out by Paul Hewit		
			Asbestos - SP - Pipe-work gaskets intermediate level						LOW	20/01/2010	C	Reinspect		Inspection carried out by Paul Hewit		
			Asbestos - SP - Durasteel panels upper level						LOW	20/01/2010	C	Reinspect		Inspection carried out by Paul Hewit		
2/794	Fan Shaft	None Visible	Solid		Brickwork & Debris - Non asbestos, Tunnel ring caulking - Non asbestos											
			Middle Section - Spark guards within cooling fan starter <1 sqm						LOW	29/09/2015	C	Reinspect	15/06/2016	Not Found		
			Middle Section - Paper lining within cooling fan starter <1 sqm						LOW	29/09/2015	C	Reinspect	15/06/2016	Not Found		
			Middle Section - Bakelite type boarding within cooling fan starter - NADIS							29/09/2015						
			Middle Section - Fuses from within cooling fan starter - NADIS							29/09/2015						
			Comments: Assessment of fuses on the outer area													
			Middle Section - Paper within cooling fan starter - NADIS							29/09/2015						
			Middle Section - Insulating Board 1 sqm - Floor within Cooling Fan Starter - NADIS							29/09/2015						
			All cable ducts - Non asbestos previously sampled													
			Fan - Blue oil based paint - 60sqm							16/05/2007				15/06/2016	HMU Re-Inspection - OK	
2/903	Store	Not surveyed											Due to age of construction assumed NAD			
			New - JLE													
2/951	Cable Room	Asbestos - SP						LOW	13/03/2003	C	Reinspect	06/12/2005	HMU Re-Inspection - OK			
			Cables around splice box - Plastic, Cables on cable run - plastic on metal													
			Asbestos - SP - Westlinghouse break box													
2/972	Disused Tunnel	Demolished	Solid, Supalux debris		Solid	Solid & Metal panels										
3/081	Lobby	Not surveyed												Due to age of construction assumed NAD		
			New - JLE													
3/121	Platform Invert	Not surveyed					Survey Required			c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access			
3/151	Umc	Not surveyed												Demolished		
3/152	Umc	None Visible	Concrete		Block	Concrete										
			Tunnel rings - No caulking, Trunking - Metal													
3/153	Mc	Not surveyed												Due to age of construction assumed NAD		
3/161	Lmc	Not surveyed												Due to age of construction assumed NAD		
3/162	Lmc	Not surveyed												Due to age of construction assumed NAD		
3/163	Mc	Not surveyed												Due to age of construction assumed NAD		

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.

NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

[View/Hide Materials/Priority Assessments](#)

Colour Key to Summary Sheet

Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

Lead paint is present in room/location

N115 - WATERLOO Jubilee Line

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date
3/171	Escalator Shaft	Not surveyed			New - JLE			-		-	-		Due to age of construction assumed NAD	
3/172	Escalator Shaft	Not surveyed			New - JLE			-		-	-		Due to age of construction assumed NAD	
3/173	Auto Walk	Not surveyed			New - JLE			-		-	-		Due to age of construction assumed NAD	
3/201	Passage	None Visible	Solid		Solid	Concrete & metal trunking		-		-	-			
3/202	Passage	Asbestos - K	Solid		Solid	Concrete & metal trunking		-		-	-			
		Asbestos - K-Ducts						LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
3/203	Passage	None Visible	Solid		Solid	Concrete & metal trunking		-		-	-			
3/204	Passage	Asbestos - K	Solid		Solid	Concrete & metal trunking		-		-	-			
		Cables - PVC						-		-	-			
		Asbestos - K - 12 x Ducts						LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
3/205	Passage	None Visible	Solid		Solid	Concrete & metal trunking		-		-	-			
3/206	Passage	None Visible	Solid		Solid	Concrete & metal trunking		-		-	-			
3/207	Passage	Asbestos - K	Solid		Solid	Concrete & metal trunking		-		-	-			
		Cables - PVC						-		-	-			
		Asbestos - K - 8x Cable sleeves						LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
		Asbestos - K - Broken ducts & debris within manhole						LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
3/208	Emer Escape	Not surveyed			New - JLE			-		-	-		Due to age of construction assumed NAD	
3/209	Emer Escape	Not surveyed			New - JLE			-		-	-		Due to age of construction assumed NAD	
3/210	Passage	Not surveyed			New - JLE			-		-	-		Due to age of construction assumed NAD	
3/211	Passage	Not surveyed			New - JLE			-		-	-		Due to age of construction assumed NAD	
3/261	Platform 1							-		-	-			
		Tunnel caulking to tunnel rings NADIS						-		-	-			
	Near 3/714	None Visible				Cable - plastic with wrap around rubber - Non asbestos (Pit side)		-		-	-			
	Northern line Platform 1 invert	Asbestos - K				Cable sleeves into MDF - Concrete, 2 x Cable wrap - Hessian, 1x 20mm white cable pit side, Asbestos - K - 6x Cable sleeves 14m down into cross passage		LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
3/262	Platform 2							-		-	-			
		Tunnel caulking to tunnel rings NADIS						-		-	-			
	Platform 2, Southbound Northern Line	Asbestos - K				Trackside cable run - Cables - PVC		-		-	-			
		Asbestos K - 4x Cable ducts by manhole halfway along platform						LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
		Asbestos - K - Platform side cable run - Cables - 5x 30mm/3x 40mm - 30 mm cables only run half the						LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
	Platform 2 Frieze Panels	None Visible				Metal frieze panels to wall high level	Concrete, Metal tray, Metal conduits, PVC cables.	-		-	-			
		Dust to metal frieze panels on platform NADIS						-		-	-			
3/263	Platform 3 BL	None Visible						-		-	-			
	Platform 3, Invert	None Visible				No Asbestos Detected		-		-	-			
						Cable ducts throughout Invert - Non asbestos		-		-	-			
						Cables - PVC		-		-	-			
3/381	Store	None Visible	Solid		Concrete	Concrete		-		-	-			
3/382	Store	None Visible	Solid		Concrete	Concrete		-		-	-			
3/481	Access	Not surveyed				New - JLE (East Escape Stairs)		-		-	-		Due to age of construction assumed NAD	
3/482	Access	Not surveyed				New - JLE (East Escape Stairs)		-		-	-		Due to age of construction assumed NAD	
3/483	Access	Not surveyed				New - JLE (East Escape Stairs)		-		-	-		Due to age of construction assumed NAD	
3/484	Access	Not surveyed				New - JLE (East Escape Stairs)		-		-	-		Due to age of construction assumed NAD	
3/576	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/577	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/578	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/601	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/602	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/603	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/604	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/631	Stairs	Not surveyed				New - JLE (Alaska Street)		-		-	-		Due to age of construction assumed NAD	
3/632	Stairs	Not surveyed				New - JLE (Alaska Street)		-		-	-		Due to age of construction assumed NAD	
3/633	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/634	Stairs	Not surveyed				New - JLE		-		-	-		Due to age of construction assumed NAD	
3/661	Switch Room	None Visible	Solid, Concrete & plaster		Solid, Concrete & plaster, New equipment, Supalux panel to wall and above door NADIS	Supalux sealed ceiling	No Access	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
					Wooden door and frame. PVC cables. New electrical panel. MMMF insulation to trunking. Metal pipe.			-		-	-			
3/662	Switch Room	Asbestos - SP	Solid, Concrete & plaster		Solid, Concrete & plaster, Supalux panel to wall and above internal door NADIS	Supalux	No Access	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
					MMMF insulation within trunking, PVC cables.			-		-	-			
					Asbestos - SP - 5x Combination fuse switches			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
					Switches 2x30 2x 60			LOW	02/06/2016	C	Reinspect			
					Asbestos - SP - 4x ducts to floor			LOW	09/07/2018	C	Reinspect	09/07/2018		
3/663	Switch Room	Asbestos - SP	Solid, Concrete & plaster		Solid, Concrete & plaster	Supalux	No Access	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
					Asbestos - SP - 3x Combination fuse switches			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
3/664	Disused	Asbestos - SP	Solid, Concrete & plaster		Solid, Concrete & plaster	Supalux sealed	No Access	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
					Asbestos - K - Cement board on Wall			-	06/12/2013	-	-		Removed by Edenbeck ES6233	16/01/2014
					Asbestos - SP - Electrical equipment			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
3/665	Switch Room	None Visible			No ACM's found			-		-	-			
3/666	Switch Room	Asbestos - SP			Asbestos - SP - 7x Isolators (flash guards/rope seal)			LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
3/667	Switch Room	Not surveyed			New - JLE			-		-	-			
3/668	Switch Room	Not surveyed			New - JLE			-		-	-			
3/669	Switch Cupb'd	Asbestos - SP Removed			Asbestos - SP - 5x Isolators - Removed By Others			-	06/12/2005	-	Reinspect	15/06/2016	Removed	
3/670	Switch Room	Asbestos - P	Concrete slab		Brick and block, Concrete slab to solid			-		-	-			
					Metal trunking. New electrical equipment. Metal pipework. PVC cables. MMMF insulation within trunking to			-		-	-			
					Asbestos - P - Electrical equipment - New Room			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
3/711	Relay Room	Asbestos - SP	Solid, Concrete with plaster		Solid, Concrete with plaster	Solid, Concrete with plaster		-		-	-			
					Asbestos - SP - 4x Westinghouse boxes			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
					Asbestos - SP - 2x 75mm woven cable insulation - Terminating in equipment & entering invert			-	08/10/2007	-	Reinspect	15/06/2016	Removed	
					Asbestos - SP - 2x 0.5m ² panels under live equipment			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
					8 x PCB's - Fair Condition Serial Nos None Visible			-	09/06/2015	-	-	15/06/2016	HMU Re-Inspection - No Access door stuck	
3/712	Relay Room	Asbestos - K	Solid		Solid, Wall 2 - Supalux panel	Solid		-		-	-			
					Asbestos - K - 1x Cable - White, un-encapsulated (left hand side of MDF)			LOW	27/01/2005	C	Reinspect	06/12/2005	HMU Re-Inspection - OK	
					Asbestos - K - Cable sleeves			LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
					Asbestos - SP - 4x Westinghouse boxes			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
					Asbestos - SP - 2x 75mm woven cable insulation - Terminating in equipment & entering invert			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
					Asbestos - SP - 2x 0.5m ² panels under live equipment			LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
					4 x PCB's - Fair Condition Serial Nos None Visible			-	09/06/2015	-	-	15/06/2016	PCB's covered by a silver temporary protection sheeting	
								-		-	-	17/01/2017	HMU Re-Inspection - OK	
3/713	Switch Room	Asbestos - SP	Solid, Concrete with plaster		Solid, Concrete with plaster	Solid, Concrete with plaster		-		-	-		HMU Re-Inspection - Fair Condition	

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

**WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS**

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.

NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments

**N115 - WATERLOO
Jubilee Line**

Colour Key to Summary Sheet

Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

Lead paint is present in room/location

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date
3/714	Relay Room	PCB's - SP	Asbestos - SP - 4x Westinghouse boxes					LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
			3 x PCB's - Fair Condition - 3 x Silver Cylinder PCB's - wall mounted					-	10/06/2015	-	-	10/06/2015 15/06/2016 17/01/2017	Added upon PCB Inspection HMU Re-Inspection - OK No Access wrong key	
3/715	Relay Room	None Visible	Concrete		Brick work All cables - PVC, Duct 4 - Concrete	Concrete		-		-	-			
3/716	Relay Room	None Visible	Concrete		Brickwork All cable - PVC, Duct 5 - Concrete	Concrete		-		-	-			
3/731	CER	Asbestos - P	Quarry tiles		Metal & ceramic tiles	Supalux panels	No asbestos detected	-		-	-			
3/761	Floodgate Room	Asbestos - SP	Asbestos - P - Insulated cables					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
			Solid, Concrete & plaster		Solid, Concrete & plaster	Solid, Concrete & plaster		-		-	-			
			Asbestos - SP - Westinghouses & Equipment					LOW	08/10/2007	C	Reinspect	15/06/2016	HMU Re-Inspection - OK	
3/762	Floodgate Room	None Visible	Solid		Brick	Solid		-	28/03/2012	-	-			
			Bitumen duct - NADIS					-		-	-			
	West end invert wall	Asbestos - K	Cable sleeves - Concrete					-		-	-			
			Asbestos - K - 1 x 50mm white Cable Platform side					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
			Asbestos - K - 3x 30mm Green Cable Platform side					LOW	06/12/2005	C	Reinspect	15/06/2016	HMU Re-Inspection - No Access	
3/763	Floodgate Room	None Visible	All cables - PVC, new core hole Concrete					-		-	-			
3/771	Pump Room	Asbestos - P	Concrete, Bitumen		Concrete and brick	Concrete to ceiling on		-		-	-			
			Asbestos - P - 1x earth terminal box to concrete wall					LOW	18/11/2019	C	Reinspect			
			Asbestos - P - 1x combination fuse switch box to concrete wall					LOW	18/11/2019	C	Reinspect			
3/786	Service Riser	None Visible	NO ACM Visible					-		-	-			
3/787	Service Route	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
3/788	Service Riser	Not surveyed	New - JLE (Alaska Street)					-		-	-			Due to age of construction assumed NAD
3/789	Service Riser	Not surveyed	New - JLE (Alaska Street)					-		-	-			Due to age of construction assumed NAD
3/790	Service Riser	Not surveyed	New - JLE (Alaska Street)					-		-	-			Due to age of construction assumed NAD
3/901	Access	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
3/902	Stretcher	None Visible	Concrete		Concrete	Solid		-		-	-			Due to age of construction assumed NAD
4/071	Circulating Area	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/072	Circulating Area	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/073	Circulating Area	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/074	Circulating Area	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/081	Lobby	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/082	Lobby	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/083	Lobby	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/137	Lift Shaft	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/138	Lift Shaft	Not surveyed	New - JLE (Alaska Street)					-		-	-			Due to age of construction assumed NAD
4/201	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/202	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/203	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/204	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/205	Lobby	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/206	Lobby	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/207	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/208	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/209	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/210	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/211	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/212	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/213	Passage	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/265	Platform 5 JL	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/266	Platform 6 JL	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/406	Store	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/411	Store	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/481	Sundry	Not surveyed	New					-		-	-			Due to age of construction assumed NAD
4/576	Stairs	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/577	Stairs	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/634	Stairs	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/661	Switch Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/662	Switch Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/776	Lift Pump Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/790	Service Shaft	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/791	Vent Shaft	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/792	Vent Shaft	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/793	Vent Shaft	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/794	Vent Shaft	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/795	Sump Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/796	Vent Tunnel	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/797	Vent Tunnel	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/798	Vent Tunnel	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
4/901	Service Area	Not surveyed	New					-		-	-			Due to age of construction assumed NAD
5/081	Lobby	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/082	Lobby	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/121	Platform Invert	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/122	Cable Trench	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/123	Platform Invert	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/161	Lmc	None Visible	End wall -Block					-		-	-			Due to age of construction assumed NAD
5/162	Lmc	None Visible	Concrete					-		-	-			Due to age of construction assumed NAD
			Metal trunking					-		-	-			Due to age of construction assumed NAD
5/236	Corridor	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/237	Corridor	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/371	Office	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/576	Stairs	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/661	Switch Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/662	Switch Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/663	Switch Room	Not surveyed	New					-		-	-			Due to age of construction assumed NAD
5/706	Imr	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/731	Cer	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/772	Lift Pump Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/901	Sump Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/902	Corridor	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/903	Sump Room	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/904	Corridor	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
5/906	Access	Not surveyed	New - JLE					-		-	-			Due to age of construction assumed NAD
A/081	Lobby	None Visible	Brickwork & Concrete		Brickwork & Concrete	No ceiling		-		-	-			Due to age of construction assumed NAD
A/082	Lobby	Not surveyed	New					-		-	-			Due to age of construction assumed NAD
A/151	Umc Access	None Visible	Concrete		Concrete, Supalux panel	Concrete		-		-	-			
			Cables/Cable tray - PVC					-		-	-			
A/171	Escalator Shaft	Asbestos - P	Concrete. New escalator controller units.		Brick and concrete. New switch boards	Concrete and metal slabs		Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
			Metal conduits and metal tray to ceiling and walls. PVC cabled and metal pipes to ceiling and walls.					-		-	-			
			Asbestos - P - 1x switch panel to wall					LOW	18/11/2019	C	Reinspect	18/11/2019		
A/201	Passage	Not Surveyed	Network Rail - N115-14s					-		-	-			Non JNP Asset
A/202	Subway	Not Surveyed	Network Rail - N115-14s?					-		-	-			Non JNP Asset
A/202	Subway	Not Surveyed	Network Rail - N115-14s?					-		-	-			Non JNP Asset
A/204	Passage	Not Surveyed	Not Surveyed					Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access	
A/205	Passage	Not Surveyed	Network Rail - N115-14s?					-		-	-			Non JNP Asset
A/230	Passage	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-		-	-			Due to age of construction assumed NAD
A/236	Lobby	None Visible	Concrete		Brick	Metal	No access	-		-	-			

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.

NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e. only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com

View/Hide Materials/Priority Assessments

N115 - WATERLOO Jubilee Line

Colour Key to Summary Sheet

Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

Lead paint is present in room/location

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date		
A/350	Mes/Kitchen	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/410	Store	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/411	Gas & Water	Not Surveyed	Network Rail - N115-14s?					-	-	-	-	-	-	Non JNP Asset		
A/440	Toilet	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/441	Toilet	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/576	Stairs	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	-	Non JNP Asset		
A/601	Stairs	Not Surveyed	Not Surveyed					Survey Required	Not Surveyed	c1	Survey Required	15/06/2016		HMU Re-Inspection - No Access		
A/602	Stairs	Not Surveyed	Network Rail - N115-14s?					-	-	-	-	-	-	Non JNP Asset		
A/603	Stairs	Not Surveyed	Network Rail - N115-14s?					-	-	-	-	-	-	Non JNP Asset		
A/608	Stairs	None Visible	Solid		Concrete			-	16/05/2007	-	-	15/06/2016		HMU Re-Inspection - No Access		
A/611	Stairs	None Visible	Solid		Concrete	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016		HMU Re-Inspection - No Access		
A/612	Stairs	None Visible	Solid		Concrete	Not Surveyed		Survey Required		c1	Survey Required	15/06/2016		HMU Re-Inspection - No Access		
A/613	Stairs	Not Surveyed	Network Rail - N115-14s?					-	-	-	-	-	15/06/2016		HMU Re-Inspection - No Access	
A/681	Switch Room	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/777	Fan Room	Not surveyed	New - JLE (Colonnade Fan Room)					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/778	Fan Room	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/779	Fan Room	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/780	Plant Enclosure	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/781	Plant Room	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/793	Plenum	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/794	Plenum	Not surveyed	New - JLE (Alaska Street)					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/801	Disused	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/820	Service Riser	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/900	Office	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/901	Void	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/903	Service Void	Not surveyed	New Construction as part of the Shell Ticket Hall Redevelopment					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/926	Service Area	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/927	Service Area	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/928	Service Area	Not surveyed	New					-	-	-	-	-	-	Due to age of construction assumed NAD		
A/951	Disused	Not surveyed	Not Surveyed					Survey Required		c1	Survey Required	15/06/2016		HMU Re-Inspection - No Access		

THE SHELL TICKET HALL WAS DEMOLISHED AND REVELOPED. THE AREAS BELOW NO LONGER EXIST. THE INFORMATION BELOW IS FOR HISTORIC INFORMATION ONLY.

1/001	Booking Hall	Asbestos - K Removed ²	Solid, Ceramic		Solid, Ceramic	Vitreous Enamel Panels	Asbestos - SP	-	06/12/2005	-	-	-	Removed	25/09/2008	
1/011	Ticket Office	None Visible	Concrete		Solid	Supalux Ceiling Tiles; Vent Shaft	Metal Work, PVC Cables	-		-	-	-			
1/021	Pom	None Visible	Solid		Solid	Fireboard	Concrete	-		-	-	-			
1/031	Office/mess	Asbestos - SP	Solid		Brick	Metal sheets	Concrete, Asbestos - SP	LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
1/036	Toilet	None Visible	Concrete		Solid	Supalux Ceiling Tiles	Metal Work, PVC Cables	-		-	-	-			
1/081	Lobby	None Visible	Concrete		Solid	Supalux Ceiling Tiles	Metal Work, PVC Cables	-		-	-	-			
1/082	Lobby	None Visible	Concrete		Solid/Brick	Supalux Ceiling Tiles	Concrete, Metal	-		-	-	-			
1/083	Lobby	None Visible	Concrete		Solid	Supalux Ceiling Tiles	Metal Work, PVC Cables	-		-	-	-			
	Void behind cash dispenser	Asbestos - K Removed ²	Dust - Non asbestos					-		-	-	-			
			Asbestos - K - Dust					-	23/01/2008	-	-	-		Removed	25/09/2008
1/099	Circulating Area	Asbestos - K Removed ²	Solid, Ceramic		Solid, Ceramic	Vitreous Enamel	Asbestos - SP	-	06/12/2005	-	-	-	Removed	25/09/2008	
			Firebreak, across top bulkhead of both escalators 4 & 6, Shell Centre Station NADIS					-	14/10/2014	-	-	-	-	Removed	25/09/2008
1/236	Lobby	None Visible	No Access			Concrete	Concrete	Survey Required		c1	Survey Required	15/06/2016	HMU Re-Inspection - No Access		
1/238	Lobby	Asbestos - P	Not Surveyed		Brick	Fibreboard	Concrete	LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey		
			Ducts - Fibreglass lagged					-		-	-	-	-		
1/301	Office/mess	None Visible	Solid		Solid	Fireboard	Concrete	-		-	-	-			
1/401	Switch Cupboard	Asbestos - SP	Solid		Concrete	Supalux ceiling tiles	Asbestos - SP ACM under sprayed coatings & voids	LOW	06/12/2005	C	Reinspect				
1/402	Store	Asbestos - SP			Brick	Metal sheet	Concrete, Asbestos - SP below Vermiculite sprayed coating	LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
1/404	Bin Store	Asbestos - SP					Concrete, Asbestos - SP, below Vermiculite sprayed coating	LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
	Void behind store 1/404	Non visible	Dust - Non asbestos					-		-	-	-	-		
1/412	Store	None Visible	Solid		Solid	Fireboard	Concrete	-		-	-	-			
1/416	Toilet	Asbestos - SP			Brick	Metal sheets	Concrete, Asbestos - SP, below Vermiculite sprayed coating	LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
1/417	Toilet	Asbestos - SP			Brick	Metal sheets	Concrete, Asbestos - SP, below Vermiculite sprayed coating	LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
1/451	Switch Room E35	Asbestos - SP	Solid		Concrete	Supalux ceiling tiles	Asbestos - SP ACM under sprayed coatings & voids	LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
1/452	Disused Tenancy	None Visible	Solid		Solid & Block work	Solid	Concrete	-		-	-	-			
1/454	Atm	Not surveyed	New					-		-	-	-	-	Due to age of construction assumed NAD	
1/661	Switch Room	Asbestos - K	Asbestos - K Marley Floor tiles		Concrete	Asbestos - P Concrete, ACM's under sprayed coatings & voids		LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
			Asbestos -SP, 16 Westling house boxes					LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
1/662	Switch Room E14	None Visible	Concrete		Concrete	Supalux	Steel/PVC cables	-		-	-	-			
	Ticket hall void above 1/662	Asbestos - P	Asbestos - P - ACM's under sprayed coatings & voids					LOW		C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
1/746	Scr	Asbestos - SP			Concrete	Supalux ceiling tiles	Asbestos - SP ACM under	LOW	06/12/2005	C	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
	Area above SCR	Non visible	Dust - Non asbestos					-		-	-	-	-		
1/762	Svc	Asbestos - SP	Solid		Concrete	Supalux ceiling tiles	Asbestos - SP ACM under	-	06/12/2005	-	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
1/792	Service Void	Not surveyed	New					-		-	-	-	-	Due to age of construction assumed NAD	
Shell Ticket Hall	Area 1	Asbestos - P	Area 1 all new metal works beams sprayed with fire proof material, no obvious evidence of previously asbestos present but all access to all RSJ beams not possible					-		-	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive		
	Area 1, left hand side of door		Loose debris, foam - Non asbestos					-		-	-	15/06/2016	In-active		
	Area 1, right hand side door	Asbestos - K Removed	Loose debris, fibrous material - Non asbestos					-		-	-	15/06/2016	In-active		
			Loose debris board - Non asbestos					-		-	-	15/06/2016	In-active		
			Large SEM Wall 1					-		-	-	15/06/2016	In-active		

UNCONTROLLED COPY - PLEASE CONTACT THE HAZARDOUS MATERIALS TFL ENGINEERING TEAM TO CONFIRM LATEST INFORMATION

WATERLOO STATION
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. This sheet was last updated Sept 2020 and is provided for information only. Prior to any intrusive works commencing a F3333 must be submitted to the Hazardous Materials TFL Engineering team.

All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials TFL Engineering team must be contacted before continuing.


NOTE: Information added from March 2016 onwards (date at top of Summary Sheet indicates when the sheet was last updated) excludes Premises material assessments, i.e only includes information related to asbestos (or those materials suspected to contain asbestos) and other hazardous materials.

For further guidance contact the HMU - Email: asbestos@tubelines.com


[View/Hide Materials/Priority Assessments](#)


N115 - WATERLOO Jubilee Line

Colour Key to Summary Sheet

 Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (JNP) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials TFL Engineering team must be contacted before continuing.

 Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

 Lead paint is present in room/location

ID. No.	Description	Comments	Floors	Below false Floors	Walls	Ceilings/False Ceiling	Above False ceilings	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Re-inspection	Mitigation	Date	
			Asbestos - K - Corner between wall 1&2 loose debris				-		-	23/01/2008	-	-	15/06/2016	Removed by Silverdell	25/09/2008
	Area 2	Asbestos - K Removed	Asbestos - K - Fibrous debris taken from back wall in rectangular area left hand side				-		-	23/01/2008	-	-	15/06/2016	Removed by Silverdell	25/09/2008
	Area 3	Non visible	Corner of wall 1-2 - fibrous debris - Non asbestos SEM in corner of wall 1-2 taken off beam - Non asbestos Area 3 all remain street sprayed with fire resistant insulation all. New metal wall 2 brick with low level void)				-		-		-	-	15/06/2016	In-active	
	Shell Centre Booking Office Areas N115-04	Asbestos	All Asbestos above the false ceiling has been removed, However the perimeter brick work could not be thoroughly cleaned and so these areas have been encapsulated; Asbestos contamination may also be present beneath sprayed coating on RSJ's				-		-	06/12/2005	-	Reinspect	15/06/2016	Due to Major works at Shell Centre survey data is Inactive	25/09/2008

Risk Assessment Priority Scores

Risk	Value	Value
High	18 or Higher	Manage ACM and carry out planned remedial action to reduce the risk score, typically within 6 months or less, to below risk score 18 in accordance with the asbestos management policy
Medium	12 to 17 or higher	Manage as high risk but remedial action can be deferred until maintenance regimes change or demolition or major refurbishment is planned.
Low	11 or less	Manage and consider removal if the item falls within falls within a demolition, major refurbishment or maintenance regimes change and works are likely to disturb the material