

## Appendix K

### Mobile Elevated Working Platforms

**PREMISES: Myrtle Park**

**AREA OR ACTIVITY: Bingley Music Live - MEWP**

Probability	Severity	Score	
1 Low – 5 High	1 Low – 5 High	01-08 09-16 17-25	Green Amber Red

**TOTAL SCORE = P X S**

HAZARDS IDENTIFIED	PERSONS AT RISK	EXISTING CONTROLS	P	S	TOTAL	FURTHER RISK MANAGEMENT	P	S	TOTAL
Unknown Operator		<ul style="list-style-type: none"> <li>Only trained crew to use cherry picker.</li> <li>All contractors requested to supply details of qualifications/ training</li> <li>Random checks to be made on staff using MEWP.</li> </ul>	1	5	5				
Potential Misuse		<ul style="list-style-type: none"> <li>Keys kept in site office</li> <li>Keys only issued to trained crew</li> </ul>	1	5	5				
Lone Working		<ul style="list-style-type: none"> <li>MEWP not to be used on site without crew present on ground</li> </ul>	1	5	5				
Risk of Tipping		<ul style="list-style-type: none"> <li>Outriggers to be used where available</li> <li>MEWP to be used on hardstanding/ trackway where possible</li> <li>Ground conditions</li> </ul>	1	5	5				

		to be assessed prior to raising <ul style="list-style-type: none"> <li>• To be used on level ground where possible</li> <li>• Weight limit to be observed.</li> <li>• Check route of MEWP for manhole covers etc.</li> </ul>						
Fall from MEWP	Event Management	<ul style="list-style-type: none"> <li>• Harness and lanyard to be used</li> <li>• Basket handrail to be used</li> <li>• Operator to remain within basket at all times</li> <li>• Cherry picker not to be driven in elevated position</li> </ul>	1	5	5			
Overhead Cables		<ul style="list-style-type: none"> <li>• Route to be walked/inspected prior to use of MEWP</li> </ul>	1	5	5			
Obstacles e.g. Trees		<ul style="list-style-type: none"> <li>• MEWP to be used by competent operator.</li> <li>• Route to be walked/inspected prior to use of MEWP</li> </ul>	1	5	5			
Crush Injury		<ul style="list-style-type: none"> <li>• Safety controls of MEWP to be adhered to.</li> <li>• No maintenance to be carried out whilst vehicle is running</li> <li>• Operator to be vigilant of people near to moving parts whilst in operation</li> </ul>	1	5	5			

Mechanical Failure		<ul style="list-style-type: none"> <li>Daily check of MEWP by Site Manager</li> <li>All maintenance to be carried out by qualified engineer</li> </ul>	1	5	5			
Crash/Collision	Event Management	<ul style="list-style-type: none"> <li>Speed limit to be adhered to</li> <li>Banksman used where necessary</li> <li>Route to be walked/inspected prior to use of MEWP</li> <li>When MEWP is in use restrict where possible other vehicle movement.</li> </ul>	1	5	5			

