



Report Number: A65C36DDA3 Date Submitted: 01/05/2015  
Current Authority / HSE Office: East and South East - 02 Basingstoke

**\*\* This report has been amended by the Notifier on 13/05/2015 \*\***

**About you, the licence holder:**

Licence Number: [REDACTED]  
Licence Expiry Date: 25/05/2016  
Name: [REDACTED]  
Position / Job Title: [REDACTED]  
Licence Holder Name: RH Insulation Ltd  
Address: Unit D7  
Segensworth Business Centre  
Segensworth Road  
Town: FAREHAM  
County: Hampshire  
Post Code: PO15 5RQ  
Phone Number: 01329 840360  
E-Mail: [REDACTED]

PVC Status: Notifications  
↓ in Yr: 61

Visits in Yr: 2

☐ Visit Desirable? ☐ Visit Completed?

[Update Visit Info](#)

**Who are you Contracted to?**

Name: [REDACTED]  
Phone Number: [REDACTED]  
Contact: [REDACTED]

**Address where asbestos work is to be carried out**

Address: HMS Daedalus Building 389  
Broom Way  
Lee-on-the-solent  
Town: GOSPORT  
County: Hampshire  
Post Code: PO13 9YA  
Multiple Sites Involved: n/a

**Enforcing Authority Details**

Who is the enforcing authority? HSE

Local Authority Area

Country: England Geographic Area: Hampshire Local Authority: Gosport

Exact work location or description of where on premises work is to be carried out: External panels to building 389

**Person preparing plan of work**

Name: [REDACTED]  
 Mobile Number: [REDACTED]

**Site Supervisor**

Name: [REDACTED]  
 Mobile Number: [REDACTED]

**Timing and duration of work**

Waiver Requested: n/a  
 Actual start date of setup on site: 25/05/2015 Expected finish date of work: 29/05/2015  
 Duration: 5 Start and finish times: 8am - 4pm  
 Will there be night working? No Will there be weekend working? No  
 Will there be a significant cessation / pause in the asbestos work? No

Cessation details:

**About the work**

ACM Type: Asbestos Insulating Board  
 Work to be undertaken: Removal work  
 General condition of asbestos: Good  
 Main type of asbestos: Amosite

Details of type of work to be undertaken, general condition and main type of asbestos: To remove and dispose of the asbestos insulation below window panels to the external building 389. The panels are in good condition. To be carried out under Respirator Zone.

Size of job (area or volume): 40m2  
 Number of persons employed per shift: 2 Minimum 4 Maximum

**Control measures and risks**

What control measures will be used to reduce exposure as low as reasonably practicable? Decontamination procedures using an asbestos decontamination unit  
 Intact removal of whole AIB panels / tiles etc.  
 RPE  
 Shadow vacuuming  
 How will work be supervised and monitored? Enclosure entry  
 Are there non-asbestos risks? Yes  
 Risk details: Working at height Respirator Zone  
 Is asbestos removal on special premises? No

**Other licenced asbestos holders**

Are other licenced  
asbestos holders  
involved in the work? No

List of Other Licence  
Holder(s):

**Audited Changes to form resubmission by notifier**

Dates, Notifier and ACM Types:

Change Date	Start Date	Finish Date	Notifier Name	Job Title	ACM Types
13/05/2015	25/05/2015	29/05/2015			
01/05/2015	18/05/2015	22/05/2015	[REDACTED]	[REDACTED]	Asbestos Insulating Board

Cessation Details:

Change Date	Cessation	Cessation Details
13/05/2015		
01/05/2015	No	

**Notes recorded for the report**

Division	Location	Event Date	Event Type	Event Reason	Event No	User Name	Reason Note
FOD	East and South East - 02 Basingstoke	13/05/2015	Amend		2	system	
FOD	East and South East - 02 Basingstoke	01/05/2015	Create		1	system	

