



Report Number: 48711EB386 Date Submitted: 12/12/2016 Current  
Authority / HSE Office: East and South East - 02 Basingstoke

**\*\* This report has been amended by the Notifier on 14/03/2017 \*\***

**❗ Stored Licence expiry date does NOT match supplied Licence Expiry Date.**

**About you, the licence holder:**

Licence Number: [REDACTED]

Licence Expiry Date: 25/05/2019 Db Stored: 25/04/2019

Name: [REDACTED]

Position / Job Title: [REDACTED]

Licence Holder Name: R H Insulation Services Limited

Address: Unit D7, Segensworth Busines Centre  
Segensworth Road

Town: FAREHAM

County: Hants

Post Code: PO15 5RQ

Phone Number: [REDACTED]

E-Mail: [REDACTED]

PVC Status: Notifications  
↓ in Yr: 61

Visits in Yr: 2

☐ Visit Desirable? ☐ Visit Completed?

[Update Visit Info](#)

**Who are you Contracted to?**

Name: Hughes and Salvidge Ltd.

Phone Number: [REDACTED]

Contact: [REDACTED]

**Address where asbestos work is to be carried out**

Address: HMS Daedalus  
Building 147 - Grenville Block  
Broom Way

Town: LEE ON SOLENT

County: Hants

Post Code: PO13 9YA

Multiple Sites Involved: No

**Enforcing Authority Details**

Who is the enforcing authority? HSE

Local Authority Area

Country: England Geographic Area: Hampshire Local Authority: Gosport

Exact work location or description of where on premises work is to be carried out: Building 147 - Grenville Block

**Person preparing plan of work**

Name: [REDACTED]

Mobile Number: [REDACTED]

**Site Supervisor**

Name: [REDACTED]

Mobile Number: [REDACTED]

**Timing and duration of work**

Waiver Requested: No

Actual start date of setup on site: 20/02/2017 Expected finish date of work: 23/03/2017

Duration: 28 Start and finish times: 8am - 4pm weekdays, 8am - 2pm Sat

Will there be night working? No Will there be weekend working? Yes

Will there be a significant cessation / pause in the asbestos work? No

Cessation details:

**About the work**

ACM Type: Asbestos Insulating Board

Work to be undertaken: Removal work

General condition of asbestos: Good

Main type of asbestos: Amosite

Details of type of work to be undertaken, general condition and main type of asbestos: To remove and dispose of the AIB panels, nail fixed, forming the ceiling to the Wash Area, above the showers/baths to Ground, First and Second Floors, along with the AIB divider panel to the adjacent cupboard to each area. This removal work will take place under fully controlled conditions. The asbestos strips to each side of the door frames to the internal area of the Store Cupboard, 2 on the First Floor and 2 on the Ground Floor using the spray and remove technique. To remove and dispose of the artex plasterboard coated ceiling to the dormitories situated on the 2nd Floor.

Size of job (area or volume): 50 m/sq - AIB

Number of persons employed per shift: 3 Minimum 4 Maximum

**Control measures and risks**

What control measures will be used to reduce exposure as low as reasonably practicable? Decontamination procedures using an asbestos decontamination unit  
Enclosure of work under negative pressure  
Intact removal of whole AIB panels / tiles etc.  
RPE  
Shadow vacuuming

How will work be supervised and monitored? Viewing panels

Are there non-asbestos risks? Yes

Risk details: Working at height - steps/hop-ups will be required, these will be in a good state of repair and will be checked prior to, during and after use. They will be used to the correct guidelines at all times.

Is asbestos removal on special premises? No

#### Other licenced asbestos holders

Are other licenced asbestos holders involved in the work? No

List of Other Licence Holder(s):

#### Audited Changes to form resubmission by notifier

Dates, Notifier and ACM Types:

Change Date	Start Date	Finish Date	Notifier Name	Job Title	ACM Types
14/03/2017		23/03/2017			
06/02/2017	20/02/2017	18/03/2017			
24/01/2017	06/02/2017	04/03/2017			
12/12/2016	23/01/2017	24/02/2017		Safety Coordinator	Asbestos Insulating Board

Cessation Details:

Change Date	Cessation	Cessation Details
14/03/2017		
06/02/2017		
24/01/2017		
12/12/2016	No	

#### Notes recorded for the report

Division	Location	Event Date	Event Type	Event Reason	Event No	User Name	Reason Note
FOD	East and South East - 02 Basingstoke	14/03/2017	Amend		4	system	
FOD	East and South East -	06/02/2017	Amend		3	system	

Division	Location	Event Date	Event Type	Event Reason	Event No	User Name	Reason Note
FOD	02 Basingstoke	24/01/2017	Amend		2	system	
	East and South East - 02 Basingstoke						
FOD	East and South East - 02 Basingstoke	12/12/2016	Create		1	system	