



FOI Report - Maintenance Management

Page 1 of 7

Street Code: 1300208

Street Name: CADES ROAD

Jobs Ranging From: 05-Sep-2014

To: 30-Jun-2016

Job Number	Priority	Entered	Completion	Comp Date	Location
Description					
42015322	P4E - 28 Day from Cust Enq	05-09-2014	Y	11-09-2014	
<i>E 05/9/14 (da) gang required to patch c/w as follows 1) 1.50m x 0.60m x 100mm 2) 0.60m x 0.60m x 100mm 3) 0.60m x 0.60m x 100mm 4) 0.70m x 0.60m x 100mm 5) 0.60m x 0.60m x 100mm 6) 0.70m x 0.60m x 100mm 7) 1.20m x 0.60m x 100mm plus 0.50m x 0.50m x 100mm 8) 0.80m x 0.60m x 100mm 9) 1.00m x 1.00m x 100mm 10) 0.60m x 0.60m x 100mm Hazards 02 bus route 06 2man stop go (CW Pothole)</i>					
42015503	P4E - 28 Day from Cust Enq	10-10-2014	Y	27-10-2014	
<i>E 10/10/14 (da) gang required ro patch c/w 1.20m x 1.00m x 100mm Hazards 02 bus route 06 2man stop go (CW Patch)</i>					
					<i>1) to 8) hothfield end of road near first bend 9) next to carpark 10) next to layby</i>
					<i>100m after carpark entrance</i>



FOI Report - Maintenance Management

Page 2 of 7

Street Code: 1300208

Street Name: CADES ROAD

Jobs Ranging From: 05-Sep-2014

To: 30-Jun-2016

Job Number	Priority	Entered	Completion	Comp Date	Location
Description					
42015704	P5 - Planned/Programmed	14-11-2014	Y	17-03-2015	
<i>E 14/11/14 (da) gang required to supply and install 2x 3.00m x 76mm sign posts and also supply and attach new lorry sign to new posts (old was has been removed) Design has been to Rita Chapter 8 (Signs Non Illuminated)</i>					
					<i>on junction with maidstone next to layby</i>
42016391	P4E - 28 Day from Cust Enq	19-02-2015	Y	27-02-2015	
<i>e19/2/15 (Jen). Please patch carriageway 1. 4.50m x 1.50m x 100mm 2. 1.50m x 190m x 100mm 3. 2.10m x 0.60m x 100mm 4. 1.90m x 3.60m x 100mm 5. 0.80m x 0.60m x 100mm 6. 0.80m x 0.60m x 100mm 7. 1.10m x 0.80m x 100mm 8. 0.90m x 0.70m x 100mm 9. 3.30m x 0.90m x 100mm 10. 0.60m x 0.60m x 100mm 11. 0.50m x 0.50m x 100mm 12. 1.00m x 0.80m x 100mm 13. 1.00m x 1.00m x 100mm 14. 0.60m x 0.60m x 100mm 15. 0.60m x 0.60m x 100mm 16. 1.00m x 0.60m x 100mm 17. 0.60m x 0.60m x 100mm Bus route, traffic lights required, long delay boards for small ones (CW Patch)</i>					
					<i>From opp. Bus stop to JUNC with A20</i>



FOI Report - Maintenance Management

Page 3 of 7

Street Code: 1300208

Street Name: CADES ROAD

Jobs Ranging From: 05-Sep-2014

To: 30-Jun-2016

Job Number	Priority	Entered	Completion	Comp Date	Location
Description					
42016691	P5 - Planned/Programmed	19-03-2015	Y	10-04-2015	
<i>E 19/03/15 (da) gang required to supply and attach new lorry sign to new posts Design has been to Rita Chapter 8 on junction with maidstone next to layby (Signs Non Illuminated)</i>					
43413933	P4E - 28 Day from Cust Enq	20-05-2015	Y	28-05-2015	
<i>E (dw) crew to reset sign posts top of cades road a20 end. No parking cones req. park in layby work from verge. (Signs Non Illuminated)</i>					
<i>Top of cades road where join a20 on left hand side opposite layby.</i>					



FOI Report - Maintenance Management

Page 4 of 7

Street Code: 1300208

Street Name: CADES ROAD

Jobs Ranging From: 05-Sep-2014

To: 30-Jun-2016

Job Number	Priority	Entered	Completion	Comp Date	Location
Description					
13005273	P5 - Planned/Programmed	06-10-2015	Y	09-02-2016	
PRE PATCHING FOR MICRO ASPHALT IN 2016 PROGRAMME				WHOLE LENGTH	
42017930	P2 - 24 Hours	25-11-2015	Y	26-11-2015	
(da) please temp c/w pothole until pre patching is started on 27/11/15 1) 0.60m x 0.60m x 100mm 2) 0.60m x 0.60m x 100mm 3) 0.60m x 0.60m x 100mm 4) 0.60m x 0.60m x 100mm 5) 0.60m x 0.60m x 100mm 6) 1.20m x 0.60m x 100mm 7) 0.60m x 0.60m x 100mm Hazard 02 bus route 06 2man stop go (CW Pothole Temporary)				1) and 2) next to layby 3) to 5) next to parking sign 6) and 7) after parking sign to wards hothfield	



FOI Report - Maintenance Management

Page 5 of 7

Street Code: 1300208

Street Name: CADES ROAD

Jobs Ranging From: 05-Sep-2014

To: 30-Jun-2016

Job Number	Priority	Entered	Completion	Comp Date	Location
Description					
13005432	P5 - Planned/Programmed	22-01-2016	Y	02-02-2016	
PRE PATCHING FOR MICRO ASPHALT IN 2016 PROGRAMME				WHOLE LENGTH	
42018463	P4E - 28 Day from Cust Enq	11-02-2016	Y	02-03-2016	
E 11/2/16 (da) please temp potholes until pre patching works are completed as follows 1) 1.00m x 1.00m x 100mm 2) 1.30m x 0.50m x 100mm 3) 2.00m x 0.50m x 100mm 4) 1.00m x 0.30m x 100mm 5) 0.60m x 0.30m x 100mm 6) 0.60m x 0.60m x 100mm 7) 1.00m x 0.60m x 100mm 8) 1.00m x 0.40m x 100mm 9) 0.60m x 0.40m x 100mm 10) 0.50m x 0.50m x 100mm 11) 0.50m x 0.50m x 100mm 12) 0.90m x 0.60m x 100mm 13) 0.80m x 0.60m x 100mm 14) 1.00m x 0.40m x 100mm 15) 1.00m x 0.60m x 100mm 16) 1.00m x 0.60m x 100mm 17) 0.90m x 0.80m x 100mm 18) 0.70m x 0.50m x 100mm 19) 1.40m x 0.90m x 100mm 20) 100m x 0.60m x 100mm 21) 1.00m x 0.60m x 100mm 22) 0.60m x 0.60m x 100mm Hazard 02 bus route 06 2man stop go Nsl 5.70m (CW Pothole Temporary)				All the way along Cades road between school road and Maidstone road	



FOI Report - Maintenance Management

Page 6 of 7

Street Code: 1300208

Street Name: CADES ROAD

Jobs Ranging From: 05-Sep-2014

To: 30-Jun-2016

Job Number	Priority	Entered	Completion	Comp Date	Location
Description					
45621628	P1 - Emergency (2Hrs)	26-04-2016	Y	26-04-2016	
Crew required to make safe with tarmac CPO - 0.7 x 0.3 x 140mm deep - TOS Boards				by The Gateway (100 mtrs from A20 within Patch 17 marked with an arrow)	
42018952	P5 - Planned/Programmed	26-04-2016	Y	15-06-2016	
Ashford - LG/JW - Please patch carriageway as per patching schedule attached, including minor verge repairs CDM 02 bus route, 06 temp road closure, diversion, advance signing and letter drop required. Start date to be agreed LG/AG				From Station Road to A20	



FOI Report - Maintenance Management

Page 7 of 7

Street Code: 1300208

Street Name: CADES ROAD

Jobs Ranging From: 05-Sep-2014

To: 30-Jun-2016

Job Number	Priority	Entered	Completion	Comp Date	Location
Description					
45621776	P1 - Emergency (2Hrs)	27-05-2016	Y	27-05-2016	
<i>Temp fill c/w pot hole in patch no 9, size approx 1.5 x 0.6 x 100mm deep. On bus route, TM Tos boards. Benah Maseya</i>					<i>100yds jct Maidstone road</i>
13005940	P5 - Planned/Programmed	30-06-2016	N		
<i>CADES ROAD HOTHFIELD Please carry out MICROSURFACING works to the carriageway in accordance with your method statement and the Traffis Signs Manual - Chapter 8. Microsurfacing to be applied to agreed design and the location drawings supplied. EDGE OF CARRIAGEWAY MARKINGS ONLY ON NEW SURFACE.</i>					<i>CADES ROAD HOTHFIELD Please carry out MICROSURFACING works to the carriageway in accordance with your method statement and the Traffis Signs Manual - Chapter 8. Microsurfacing to be applied to agreed design and the location drawings supplied. EDGE OF CARRIAGEWAY MARKINGS ONLY.</i>