

Departure#	Standard Subject	Workflow state	Date Determined	Departure Summary
72521	Motorway	Approved with comments	26/08/2014	Bespoke cabinets at gantry sites
77862	Motorway	Approved with comments	18/08/2016	Non-standard provision of ducts through structures & spacing between street lighting power cable & communications cables
77884	Motorway	Approved with comments	18/08/2016	Non-standard positioning of Radar MIDAS detectors (Specific locations)
77692	Motorway	Approved	27/07/2016	Use of bespoke Gantry Cabinets
72799	Road Geometry	Approved	24/06/2014	Non-standard location of Secondary (1/3 mile) ADS (specific location)
72800	Road Geometry	Approved	24/06/2014	Approval of theoretical 'zero' set-back to the Rigid Concrete Barrier (specific locations)
72810	Road Geometry	Approved	24/06/2014	Approval of theoretical 'zero' set-back to the Rigid Concrete Barrier (specific locations)
72817	Road Geometry	Approved	24/06/2014	Non-standard location of Final Direction sign & MS4 (specif location)
72908	Road Geometry	Approved	14/07/2014	Non-standard location of Gateway Gantry (specific location)
72909	Road Geometry	Approved	14/07/2014	Non-standard location of Gateway Gantry (specific location)
72910	Road Geometry	Approved	14/07/2014	Reduced spacing between Final Direction Sign VMS (specific location)
72911	Road Geometry	Approved	14/07/2014	Reduced spacing between Final Direction Sign VMS (specific location)
72912	Road Geometry	Approved	14/07/2014	Reduced inter-visibility to Link VMS (specific location)
72913	Road Geometry	Approved	14/07/2014	Remove the strategic MS3 gantry (specific location)
72914	Road Geometry	Approved	14/07/2014	Reduced inter-visibility to Link VMS (specific location)
72915	Road Geometry	Approved	14/07/2014	Non-standard location of Primary (2/3 mile) ADS (specific location)
72946	Road Geometry	Approved	17/07/2014	Approval of theoretical 'zero' set-back to the Rigid Concrete Barrier (specific location)
72947	Road Geometry	Approved	17/07/2014	Approval of theoretical 'zero' set-back to the Rigid Concrete Barrier (specific location)
72948	Road Geometry	Approved	17/07/2014	Approval of theoretical 'zero' set-back to the Rigid Concrete Barrier (specific location)
72950	Road Geometry	Approved	17/07/2014	Approval of theoretical 'zero' set-back to the Rigid Concrete Barrier (specific location)
72951	Road Geometry	Approved	17/07/2014	Approval of theoretical 'zero' set-back to the Rigid Concrete Barrier (specific location)
72952	Road Geometry	Approved	17/07/2014	Approval of theoretical 'zero' set-back to the Rigid Concrete Barrier (specific location)
73418	Road Geometry	Approved	01/09/2014	Reduced parallel diverge length (specific location)
73419	Road Geometry	Approved	01/09/2014	Non-standard single auxiliary lane diverge layout (specific location)
74006	Road Geometry	Approved	29/10/2014	Reduced spacing between Final Direction Sign VMS (specific location)
74272	Road Geometry	Approved	20/11/2014	Non-standard location of the Gateway Gantry (specific location)
78665	Road Geometry	Approved with comments	02/10/2017	Non-standard distance between the fixed taper point (specific location)
78668	Road Geometry	Approved with comments	13/07/2017	Reduced inter-visibility to Link VMS (specific location)
80371	Road Geometry	Approved with comments	02/10/2017	Non-standard distance between fixed taper point & corresponding upstream VMS/control signal (specific location)
80372	Road Geometry	Approved with comments	02/10/2017	Non-standard distance between fixed taper point & corresponding upstream VMS/control signal (specific location)
72054	Road Pavement	Approved	28/04/2015	Flexible or Flexible Composite Pavement construction
72055	Road Pavement	Approved	28/04/2015	Use of performance foundation (analytical) for Foundation Class 2
72056	Road Pavement	Approved	28/04/2015	Use of EME2 as the base and binder course
72058	Road Pavement	Approved	28/04/2015	Approval for the use of Enrobé à Module Élevé Class 2 (EME2) material
72059	Road Pavement	Approved with comments	11/07/2014	Use of asphalt reinforcement
73320	Road Pavement	Approved	12/11/2014	Use of Jointed Reinforced Concrete Pavement (specific locations)
73322	Road Pavement	Approved	12/11/2014	Approval to construct widening in verge using same construction thickness and type as adjacent carriageway
75046	Road Pavement	Approved with comments	28/04/2015	Micro trenching across the carriageway to provide ducting to carry power (specific location)

78488	Road Pavement	Approved with comments	12/10/2016	Use of Hot Rolled Asphalt (HRA)
78964	Road Pavement	Approved with comments	20/03/2017	Resurface with an aggregate with a minimum PSV of 50 (specific location)
80385	Road Pavement	Approved with comments	02/08/2017	Use of performance foundation (analytical) for Foundation Class 3
80889	Road Pavement	Approved with comments	16/10/2017	resurface with an aggregate with a minimum PSV of 60.(specific location)
72057	Road Pavement SHW	Approved with comments	17/06/2015	Use of 150mm offsets between parallel joints
73321	Road Pavement SHW	Approved	17/03/2015	Use of 150mm offsets between parallel joints
74531	Road Pavement SHW	Approved	28/09/2015	Use of asphalt reinforcement at the bottom of the binder course (specific location)
75031	Road Pavement SHW	Approved with comments	17/06/2015	Use of asphalt reinforcement at the bottom of the binder course (specific location)
80037	Signals & VMS Non	Approved	15/05/2017	Alternative distribution and isolation arrangements at gantry sites(specific locations)
80038	Signals & VMS Non	Approved	15/05/2017	Use of 600 type cabinets for gantry isolation equipment at superspan gantry sites
81166	Signals & VMS SHW	Approved with comments	23/01/2018	Varying Fuse Ratings in EI Cabinets
81168	Signals & VMS SHW	Approved	23/01/2018	Lighting Power Distribution Cabinet
72526	Structures	Approved with comments	02/09/2014	Reduced headrooms within northbound and southbound hardstrips
80839	Structures	Approved	13/11/2017	Non-standard headroom (specific location)
70924	Structures SHW	Approved with comments	10/02/2014	Use of the 1700 series for the specification of concrete (Structural Concrete).
70926	Structures SHW	Approved with comments	12/05/2014	Concrete Repair Specification.
70964	Structures SHW	Approved with comments	10/02/2014	Use of 1700 series for the specification of concrete
71394	Structures SHW	Approved with comments	12/03/2014	Use of 1700 series for the specification of concrete
72818	Structures SHW	Approved	03/07/2014	Use of Series 1900 - specification of gantry superstructures.
73262	Structures SHW	Approved	04/08/2014	Use of Series 1800 - Structural Steelwork for the specification of gantry superstructures.
74002	Vehicle Restraint	Approved	28/10/2014	Approval of non-compliant working width of the widened RCB to the mounted TM signs.