FOI Report - Maintenance Management



Street Code: 41100818 Street Name: QUEENS ROAD

Jobs Ranging From: 24-Jul-2012

To: 05-Feb-2020

Job Number	Priority	Entered	Completion	Comp Date
Description				Location
11226775	P4E	24-07-2012	Υ	17-09-2012
FAO Toni Roberts - Please cleanse gullies and jet the lines to the next gully/centre line (DR Gully/ Chamber Cleansing)				house number 92

11245409 P4 10-11-2014 Y 23-12-2014

. FAO HIGHWAYS Depots. NO PARKING CONES REQUIRED. DIAGRAM IN LINKS. Please Resurface the footway area to the edge of the Private Driveway & Raise The Level By 25mm & Reset 3 no Small Covers. Create a small Dish Channel to the CW Marked in the Diagram in Yellow So The Water can carry on running down Queens Rd & Not into the Private Drivway. 4.0 x 3.0 x 100mm IN 6 MM DBM. Reset 3 no Small Covers. NO PARKING CONES REQUIRED To Both Sides No

O/S 88 TN49JU Diagram in Links.

FOI Report - Maintenance Management



Street Code: 41100818 Street Name: QUEENS ROAD

Jobs Ranging From: 24-Jul-2012

To: 05-Feb-2020

Job Number	Priority	Entered	Completion	Comp Date
Description				Location
11275098	P4E	09-05-2019	Υ	23-05-2019
	:00-23:00) - Please dig out, cleanse gullys and jet the lir ound. (DR Gully/ Chamber Cleansing)	2*gullies total j/w Dunstan Road (o/s and opposite 32f Queens Road)		

11283121 P4E 27-01-2020 Y 29-01-2020

CDM03 - NPC's. 5.5m 30mph. Please dig out, cleanse 1*gully, and jet the lines to the next gully/centre line. Please report back any defects found. (DR Gully/ Chamber Cleansing)

o/s 52

FOI Report - Maintenance Management



Street Code: 41100818 Street Name: QUEENS ROAD

Jobs Ranging From: 24-Jul-2012

To: 05-Feb-2020

Job Number	Priority	Entered	Completion	Comp Date	
Description				Location	
11283122	P4E	27-01-2020	Υ	05-02-2020	
CDM03 - NPC's. 5.5m 30mph. Please dig out, cleanse 1*gully, and jet the lines to the next gully/centre line. Please report				o/s 52	

back any defects found. (DR Gully/ Chamber Cleansing)

11283420 P4E 05-02-2020 N 12-02-2020

CDM03.09 - NPC's, and Correx boards. Job to be split over 2 days. Even numbers on one day and odds on the next. 7m width. 20-30mph. Please dig out, cleanse approx 20*gullys (please amend as necessary), and jet the lines to the next gully/centre line. Please report back any defects found. (DR Gully/ Chamber Cleansing)

Entire length of road (inc junctions where possible)