FOI Report - Maintenance Management



Street Code: 41100522 Street Name: HOPWOOD GARDENS

Jobs Ranging From: 10-Mar-2014

To: 02-Oct-2018

Job Number	Priority	Entered	Completion	Comp Date
Description				Location
11238925	P4E	10-03-2014	Υ	28-03-2014
FAO Toni Roberts - Please clea	nse gully and jet the lines to the next gully/centre line. (DR	Road drain just outside house at 59 Hopwood Gardens		

11249546 P5 07-08-2015 Y 20-08-2015

F.A.O Mark Hardcastle. Please cleanse gullies and jet connecting lines to the next gully/centre line and report any defects found. On your report please assess condition of main line. NB - PARKING RESTRICTIONS REQUIRED with notices placed on lamp columns. TM - Stop & Go. Please complete works before 31.10.15 (DR Gully/ Chamber Cleansing)

Through out whole USRN from junction to juntion. Approx 12 gullies

FOI Report - Maintenance Management



Street Code: 41100522 Street Name: HOPWOOD GARDENS

Jobs Ranging From: 10-Mar-2014

To: 02-Oct-2018

Job Number	Priority	Entered	Completion	Comp Date
Description				Location
11262762	P3	27-09-2017	Υ	29-09-2017
	ride. Excavation already carried out by Clancy Docwra. Ga inwall plastic pipe and reinstate in accordance with HAL	Outside 66.		

11265189 P4E 26-02-2018 Y 05-03-2018

EK - CDM 03, 30mph, 6.6m wide. 3-in-1 required to cleanse 1no gully. There should be a filter drain connected into this gully going around the corner up towards no. 66. Please jet line and confirm any defects. Please also jet gully to outfall. Parking suspension required. (DR Gully/ Chamber Cleansing)

On 90° bend between nos. 64 and 66.

FOI Report - Maintenance Management



Cleansing)

Street Code: 41100522 Street Name: HOPWOOD GARDENS

GC CDM03/04/06 5.5 metres 30mph. Please digout and cleanse gully at location and jet the lines to next gully/centreline.

TM: Parking restrictions required, give and take, plus advance warning sign men at work for lower half of road around corner in case tou have to park above the gully where you won't be visible to lower part of road. (DR Gully/ Chamber

Jobs Ranging From: 10-Mar-2014

To: 02-Oct-2018

Road gutter drain outside 59/61 Hopwood Gardens

Job Number	Priority	Entered	Completion	Comp Date
Description				Location
11266008	P5	18-04-2018	Υ	16-05-2018
apparatus allows) complete with Excavate and remove existing F along kerbline, shingle surround	03, 30mph, 7.4m wide. Crew required to install 1no new pl D400 450mmx450mm GG&F in CW adjacent to fire hydra French/land drain and replace with approx. 8m new 150mn If and terram wrapped to create French drain connected in king suspension required both sides of road.	nt cover where water n plastic twinwall perf	is showing. orated pipe	Outside 66 (opp jw Impala Gardens).
11269314	P5	02-10-2018	Υ	30-11-2018

Report Generated By: Jodi Gore 04/03/2020