

T2 BICESTER SCHEME - STEERING GROUP

12 May 2021

09:00 – 09:45

Microsoft Teams session

Attendees: County Council
Jacqui Cox (JC) - Chair
Eric Stevens (ES)
John Lee (JL)
Anton Deacon (AD)
Naomi Barnes (NB)
Paul Wilson (PW)
Graham Stanley (GS)
Will Norman (WN)

CDC
Dale Hoyland (DH)
Victoria Walton (VW)

Apologies: George Economides (GE)
Jonathan Sayers (JS)
Zoe Elford (ZE)
Rosie Rowe (RR)
Lydia Dunsdon (LD)
Kris Hindhaugh (KH)
Ruth Anderson (RA)
Aaron Rosser (AR)

AGENDA

ITEMS FOR DISCUSSION		OFFICER	MINUTES AND ACTIONS	TIMINGS
1.	Welcome and previous actions Check status of previous actions	JC	NB to send a letter to the owner of 58 Kings End re. illegal parking issue. NB to organise letter drop to residents along the section of Kings End where work will be starting on 17 May. AR/Skanska team to share buried services info with KH.	5 mins
2.	OCC/Skanska update Infrastructure – progress	OCC / Skanska	PW explained that bus companies are having difficulty navigating the route while the roadworks and temporary lights are in place. Manual control now in place to alleviate the issue. WN explained that manual control team have been moved from Witney to Bicester, as Witney didn't need it. JC to forward email regarding the bus companies and temporary signals issue to local members. Works on Kings End now starting on 24 May so there is still time to send out letters to residents. NB to organise letter drop to residents along Kings End (for works starting 24 May for 4 weeks). WN/Skanska team to find out whether a TTRO for no waiting is required for the layby. PW suggested that residents might be able to park in Kwikfit overnight.	10 mins

3.	CDC update - Environmental Planting Scheme - Garden Town funding	CDC	Planting scheme aims to start delivery as soon as Skanska have finished work on the corner. DH confirmed that CDC turned down the planning application of the resident to have parking access.	10 mins
3.	Public Health update - Community activation / school streets	Rosie/Anton	School streets trials began today 12 May at St Edburghs and Bure Park The restrictions include closure points outside the schools to encourage more walking and cycling Looking at how the two schemes can be co-produced, perhaps with a press release or a short film	5 mins
4.	OCC Innovations Team - Monitoring update	OCC Innovation Hub	Sensor installation plans along Piggy Lane have been withdrawn ATC induction loops are permanent Other counters are semi-permanent, under OCC control	5 mins
5.	Comms - Stakeholder engagement	OCC/CDC	Plans to promote this project alongside other projects. Further positive feedback on social media etc. Great Wolf has been approved as of 11 May.	5 mins
6.	AOB	All	N/A	5 mins
Meeting Close				45 mins

Next meeting – Wed 26 May after 2:30pm