

Compensation Events Agreed	
	£
Agreed Compensation Events - Reductions	
Deletion of the Private Access Track from Middle Fen Drove to Station Road Swavesey	-26,711
Deletion of Longstanton Haul Road	-20,123
Time critical early design works carried out by Arup	-74,758
Delete requirement for demolition of Histon Station Building and construction of Car Park by removing the Canopy and Platform & Monitoring of Histon Station for Settlement	-90,851
IT and Site Secretary (1 workstation instead of 12 required with effect from 01-Apr-08)	-82,947
Bus Shelters: Glazing panels to be supplied by Artist	-1,350
Cambridge Station Forecourt – Temporary Short Stay Car park	-526
Agreed Compensation Events - Additions	
Replace bridleway crossing with pedestrian burst thro. crossing, St Audrey's Close	8,233
Revision to the Design Fee (agreed at time of contract being awarded, 2006, following Cabinet approval)	3,168,457
Civil engineering works for Global Crossing to be undertaken by Nuttall	0
Amendment to Oakington Junction showing alternative access arrangement	21,672
Proposed access to Northstowe Development - recharged to developer	130,167
Construction of new Footway / Cycleway at Park Lane Junction, Histon	13,885
Design and Construction of Traffic Signals to Cater for Diagonal Crossing at Oakington Junction	4,846
Headroom at Long Road cycle underpass	2,932
Alternative street lighting design at Oakington Junction	3,922
Network Rail proposal for a fourth rail track at Addenbrooke's Link Bridge	2,017
Change to Network Rail specification associated with Telecoms	31,957
Accommodation Works Histon Stables	2,001
Design costs for solutions to restricted width & noise barriers at Histon	7,920
Additional Design of Longstanton Park & Ride	1,532
Alternative Design of St Ives Park & Ride	1,820
Additional Drawing for Land Negotiations at Longstanton P & R	547
Relocation of St Audrey's Close Pedestrian Crossing	4,573

Compensation Events Agreed	
	£
Change to Addenbrooke's Embankment side slopes - recharged to developer	38,003
Accommodation Works Oakington Station	289
Change to Eastern Parapet detail at Histon Overbridge (Design work only)	3,044
Junction options in addition to the Reference Design for Oakington Junction	5,388
Fencing at St Audrey's Close	5,469
Ducts for EDF Energy at Oakington Junction - recharged to developer	11,088
Cambridge Regional College junction-additional preliminary design work	933
Provision of a diagonal pedestrian/cyclist crossing at Histon junction	11,506
Removal of Rails and Sleepers by Others	26,521
Oakington Junction ducts - recharged to third party	5,645
Realignment of guideway/busway at Cambridge Railway station	4,572
Additional design work Longstanton Park and Ride Layout	7,797
MOVA requirements at A1096 and Park Lane, Girton Junctions	35,058
No left turn requirements at A1096, Station Road, St Ives	2,798
Condition survey of AWS Pumping Station at Meadow Lane, St Ives	452
No left turn for guided busway to Histon at Girton Junction	2,219
New guideway moulds and spare guideway beams to be deleted from the Works Information	97
Supply of Decelerometer and Operative for Guideway Working Trials	38,141
Review of alignment to Guideway/Busway at Cambridge Station	520
Survey of BT plant at Milton Road underpass	2,479
Provision of Noise Expert at meetings	7,785
EDF Ducts at Park Lane Junction, Histon	11,132
Additional Property Condition Surveys	452
Ducts for Cambridge Water main diversion at Oakington and Histon	12,040
Condition Survey of Histon Station Building	856
Installation of NAL sockets for Signal Poles	13,085
Support for Guideway Trials	8,896
Condition Survey, St Ives	2,069
Solar Panels to Swavesey bus stop canopies	15,717
Diversions at Windmill Bridge	3,572
Advance notice to Trumpington Cutting residents	2,308
Additional Bus Trialling	1,653

Compensation Events Agreed	
	£
Road Furniture at Milton Road	7,595
Extend Operation of SCOOT Control on Milton Road	27,842
Reduction of maintenance Track behind CRC north platform	0
Ride Quality Presentation	2,087
Relocation of Bus Stop and Shelter at Milton Road	0
Repair Gravel Bridge Road Carriageway	23,627
Supply of bricks from Windmill Bridge	317
Additional traffic management	159
Ride Quality Data - Construction Gap Analysis	4,338
Move Heras Fencing in car park	1,002
B1050 Junctions - Future Cable Linkage Facility	2,727
Modification of Signals Work at C.R.C	3,251
Histon – replace Heras fencing	326
Additional Condition Surveys	1,716
Installation of additional ducts across Addenbrooke's link Bridge - recharged to developer	6,212
UTMC Enhanced Image Cameras	7,869
Accommodation Works - Longstanton Station	5,548
Additional Bus Trials on 09, 11 and 12 June 2008	1,529
Additional offices for the Project Manager	3,309
Increase in Fuel levy imposed by the Government (two submissions)	58,332
Increase in Aggregates Levy imposed by the Government (two submissions)	108,605
Increase in Landfill Tax imposed by the Government	82,195
Change of Vehicle provided for Project Manager	1,642
Enhanced CCTV and UTMC Requirements	23,296
Services and Foundations for temporary buildings at Park & Ride sites	36,296
Provision of Additional ducts across Hobson's Brook bridge - recharged to developer	3,065
Precast Concrete Moulds - Retained by the Employer	7,048
Arbury Link - Avoid land encroachment - recharged to developer	1,256

Compensation Events Assessed (or decision made) by the Project Manager - Reductions	
Installation of Marker Posts deleted from Works Information	-27,359

Compensation Events Agreed	
	£
Compensation Events Assessed (or decision made) by the Project Manager - Additions	
Meadow Lane Carriageway Geometry	1,593
Temporary opening of Park Lane Junction, Girton - Xmas period, 2007	7,654
Cancellation of Instruction - Providing 2 No. 40mph repeater signs at Longstanton	459
Changes to Land at CRC Stop	0
Northstowe Junction – 3m wide Cycleway - recharged to developer	3,726
Temporary Management Centre at St Ives	3,507
Histon Station Access Requirements	46,088
Additional Communications ducts	2,406
Communications cable jointing all fibres	5,777
Artwork in Paving Slabs at Bus Stops	546
Increase in Climate Change Levy imposed by the Government	275
Provision of Drawings to Countryside Properties for Clay Farm	238
Provision of ducts for mounting post for IBIS Passenger Information Units	13,911
Station Forecourt LoD outside Murdoch House	373
Station Forecourt Service Ducts and Drains - recharged to developer	40,692
Installation of CSM Cellular Router at CCTV Control Centre in St Ives	624
Nuttall Compensation Event Quotations about which the Project Manager has made a Decision	
Delay in release of land plot 286	0
Change to the Limits of Deviation at Longstanton Park & Ride	0
Potential unexploded Ordnance in the vicinity of Longstanton Airfield	0
Non requirement reports for MOVA	0
Jet Washing for Milton Road Drainage Survey	0
Road Safety Audits at both St Ives and Longstanton Park and Rides	0
Road Safety Audits at Junctions	0
Requirement for a Metered Electricity Supply to Junctions	0
Re-alignment of Guideway between Histon and Milton Junctions due to protruding foundations at the A14 bridge	0
Noise Expert requirements and additional noise survey	0

Compensation Events Agreed	
	£
Approval of non-standard traffic signs	0
Atkins Compensation Events Issued, not Agreed - Reductions	
Delete of the provision for a fuelling facility for buses at the St Ives Park and Ride	
Delete Second Drove under-bridge-replace with uncontrolled vehicular crossing	
Arbury Link maintenance track downgraded to cycleway	
Delete requirement for Bridleway widening	
Deletion of Guideway Boundary Fencing and Revised Fencing Schedule	
Proposals for Arbury Link - Gauge Widening option replaced by Unguided Option	
Addenbrooke's Medipark Boulevard/Robinson Way Unguided	
Addenbrooke's Medipark Boulevard/Robinson Way Link deleted	
Bus Shelters - delete the requirement for bespoke bus shelters at Park and Ride sites and guideway stops	
Arbury Junctions 1, 2 and 3 - Omit Signals Design	
Reduction of Work Scope at A1096	
Communication Ducts to be installed within central reserve. (Excludes maintenance track savings)	
Omit Depot Building from St Ives Park and Ride	
Omission of St Ives Park & Ride Building	
Omission of Longstanton Park & Ride Building	
Station Road St Ives/ Harrison Way junction A1096, amendments - Replace Rising Bollards with Car Traps	
Revision to Ticketing System	
Reinstatement of Road Markings at Hills Road	
LEM L - Removal from Site Area	
LEMs M, B & P Removal from site area	
Atkins Compensation Events Issued, not Agreed - Additions	
Replace bridleway crossing at Middle Fen Drove with uncontrolled vehicular crossing	
Upgrade surfacing to Maintenance Track Milton Road to Park Lane (Now Drainage only)	
Street Lighting amended to current standards	
Conversion of the Provisional Sums for the Park and Ride Buildings into Actual Cost	
Change of guideway alignment at Histon	

Compensation Events Agreed	
	£
Abortive Design and Construction of gauge widened guideway trial	
Detailed Design of realignment to Guideway/Busway at Cambridge Station	
Intermediate Guideway Texture Trials on the Guideway Assembly Area	
Footway/Cycleway Crossing at Arbury Park	
Guideway Burst Throughs at Middle Fen, Lairstall Drove, Mow Fen	
Re-design left turn lane A1096	
Delay to Site Clearance on A1096 at adjacent to The Wilderness, St Ives	
Design of busway at Cambridge Station	
Change the order and sequence of working in the tender programme from a North – South – North strategy to a North – North – South strategy	
Retesting of texture on assembly area beams	
Quotes for changes to CCTV Specification	
Revision of CCTV Specification	
Defer construction of Swavesey Kiss and Ride	
Change to Ticketing Systems Specification	
Arbury North (1) Junction - Modification to cycleway Alignment	
Access to land (Superseded by ATK)	
Revised Provision of Piped Culvert beyond site boundary to facilitate Land Access	
Installation of steel guide kerbs across Northstowe Junction	
Bus Guideway Trials – 6th to 19th April 2009	
Amphibian Mitigation Measures, Histon	
Installation of RTP1 Pre-emption Request Equipment	
Delay to Award	
Provision of Drawings for Cambridge Station Forecourt	
Relocation of Camera	
Histon Noise Barriers - additional design	
Provide Kissing Gate in fence at Eastern end of Impington Copse	
Amend kerb detail for Bus Stops at St Ives Park and Ride	
Swavesey Stop Fencing	
Change to Limit of site at Addenbrooke's Link	
Communications Interfaces at St Ives Control Room	
Station Forecourt Trial Holes and Ducts for Additional Bus Shelters	
Cancellation of Preparatory Works	
Nuttall Compensation Event Quotations, not Agreed - Additions	

Compensation Events Agreed	
	£
Resubmission of C4 quotations for Oakington junction	
Network Rail Failure to Provide Isolations on Possession of 17th June 2007	
Proposed change to River Great Ouse Viaduct	
Abortive work associated with approval of the AIP for Lift and Shift	
Abortive work with fibre cabling on 8&9 Sept 07	
Problems with NR possession on 8&9 Sept 07	
Change to signalling requirements by Network Rail	
New Works Testers regarding New Works Testing for Signalling	
Preliminary quotations for the Employer	
'Upgrade' the aesthetic appearance to Parapets on the Addenbrooke's Link Bridge	
Nuttall mgmt time dealing with Employers responsibilities at Arbury Park	
Changes in the revised Ecological Management Plan	
Additional cost incurred due to the Changes in Longstanton Park & Ride Junction	
High Containment Barrier at Cambridge Station	
MOVA requirements at both B1050 Junctions (Guideway and Park & Ride)	
Street Lighting for Harrison Way & Meadow Lane	
Additional Cost of working an extra 5 weeks 4 days as Preferred Bidder	
Inadequate land to accommodate required platform length at Histon bus stops	
Additional design work carried out to meet Environment Agency requirements over and above those required within the Works Information	
Required changes in LEM I	
Investigation into the adequacy of specified guideway texture depth	
Relocation of Gas Supply, Kiosk and Heaters, Hills Road	
Abortive work associated with Fibre cabling works 07/12/07	
Middle Fen Drove - Options Report	
Public Right of Way within Site Boundary	
Monitoring of Histon Station for settlement	
Relocation of Virgin Media Chamber at Histon Junction	
"The Site" and CDM obligations related thereto	
High Containment Barrier Delay Costs	
Standing charge at Park Lane Junction	
Delays and disruption caused by Stats at Addenbrooke's bridge	
National Grid (Gas) Diversion - Long Road	
Extended Hire of Varioguard Safety Barrier at Long Road Bridge	
Windmill Bridge Delay and Acceleration Costs	
Abortive costs associated with Station Forecourt Area design	
Street Lighting specification for Cambridge Regional College Junction	

Compensation Events Agreed	
	£
Planning approval at Histon Junction	
Street Lighting to specification to Milton Road junction	
Assessment of Contractors resources associated with evaluating/negotiating 'Change'	
Windmill Bridge - EDF Energy original diversion over the structure	
Diversion of irrigation conduit and electric cable from Chivers Culvert	
Delays caused by National Grid - Gas diversion T8 (Station Road, Histon)	
Hills Road - Delay in National Grid (Gas) in identifying unknown services	
Windmill Bridge - BT Diversion BT5	
Delay to Underpass Construction Works at Hills Road	
Additional Culvert ref: C0941 at Chainage 9410	
Additional Culvert ref: C0903 at Chainage 9033	
Additional Culvert ref: C0454 at Chainage 4+547	
Additional Culvert ref: C0540 at Chainage 5+412	
Additional Culvert ref: C0671 at Chainage 6+710	
Additional Culvert ref: C0678 at Chainage 6+780	
Additional Culvert ref: C4171A (C4171/1) at Chainage 41+729	
Additional Culvert ref: C4171B (4171/2) at Chainage 41+694	
Additional Culvert ref: C6042 at Chainage 60+426	
Longstanton Station - Gresley House - Underpinning works not included in the Works Information at Tender	
Contaminated Material at St Ives	
EDF Diversion at UNEX House, Hills Road Bridge	
EDF Diversion at Milton Road Junction	
Milton Road Junction - EDF Diversion - Additional Apparatus not included in C4 Estimate	
EDF Cable Changeover - Hills Road Underpass	
Additional works at St Ives Park and Ride site due to contamination issues	
Maintenance Track - Review of further options	
Milton Road - EDF failed trench reinstatement to HV cable diversion	
Milton Road - EDF Diversion	
Milton Road - Existing BT Pole at Chainage 30, delaying permanent footpath works	
Milton Road - BT 9 way duct works	
Providing assistance to the Employer in compiling the Contract Documents	
Design and Build Cambridge Water Service /Protection Trough	
Additional Works to Cambridge Water Service Protection Trough	
Generation of Computer Generated Automatic Calculation Errors in Appendix 1/16	
Disruption to Neighbouring Land Surveys	

Compensation Events Agreed	
	£
Town and Country Planning (Fees for Applications and Deemed Applications) (Amendment) (England) Regulations 2008	
Junctions - Additional design of Car Traps due to CCC amendment to the accepted design	
Longstanton Junction - Production of Additional Drawings	
Confirmation of Costs for Items listed in Appendix 1/16 as (to be confirmed). EDF Energy Diversion EDF2: Park and Ride Junction, Meadow Lane	
Confirmation of Costs for Items listed in Appendix 1/16 as (to be confirmed). BT Openreach Diversion BT2: Park and Ride Junction, Meadow Lane	
Confirmation of Costs for Items listed in Appendix 1/16 as (to be confirmed). BT Openreach Diversion BT7a: Longstanton Park and Ride Junction, Station Road	
Confirmation of Costs for Items listed in Appendix 1/16 as (to be confirmed). BT Openreach Diversion BT7a: Cambridge Water Diversion CW11a, Longstanton Park & Ride Junction, Station Road	
Confirmation of Costs for Items listed in Appendix 1/16 as (to be confirmed). EDF Energy Diversion EDF12a: Longstanton Park & Ride Junction, Station Road	
Unidentified BT Cable at Histon Junction	
Obtain discharge consent to Culvert C0672	
Histon Water Main Diversion	
Trumpington Cutting - National Grid Gas	
Sheet Pile Retaining Wall at St Ives Park and Ride	
Maintenance Track - Testing Requirements	
Programme for Acceptance Week 83 - No reply from the Project Manager	
Programme for Acceptance Week 88 - No reply from the Project Manager	
Programme for Acceptance Week 93 - No reply from the Project Manager	
Programme for Acceptance Week 113 - No reply from the Project Manager	
Programme for Acceptance Week 119 - No reply from the Project Manager	
Arbury Kings Hedges Road Junction 3; Provision of an Additional Island to create a staggered junction	
Cambridge Railway Station; Station Forecourt re-design	
12" Water Main Diversion between Beck Brook and Park Lane	
Flooding to Properties adjacent to LEM D	
Envoy Gas Main at Kings Hedges Junction No. 3	
Kings Hedges Road Junction No. 4 - BT Diversion	
Iceni Way, Arbury Link - Cambs Water Company Diversion	
Additional Services found in north verge of Meadow Lane	
Passive Provision Ducting for Cambridge Water Company - Arbury Link	
Passive Provision Ducting for Cambridge Water Company - Lairstall Drove, Swavesey	

Compensation Events Agreed	
	£
Non-acceptance of PFA Week 132	
Graham Road, Arbury Link - EDF Energy	
Iceni Way, Arbury Link - EDF Energy	
Kings Hedges Road Junction No. 3 - BT Diversion	
Pre-existing Leak to National Grid Gas Main at Milton Road	
BT Distribution Poles at Arbury Link	
Passive Provision of Ducting for Cambridge Water Company - B1050 Station Road, Longstanton	
The Working Time (Amendment) Regulations 2007	
The Excepted Vehicles (Amendment of Schedule 1 to Hydrocarbon Oil Duties Act 1979) Order 2007	
Increase in Fuel Levy imposed by the Government - Substantiation of Contractors Entitlement to a Compensation Event	
Kings Hedges Road / Graham Road (Kings Hedges Junction No. 1) - BT Diversion	
Additional Bus Trials on 15 and 19 May 2009	
Kings Hedges Junctions 1, 2, 3, 5 - Traffic Signal Design	
Abortive Works associated with Bus Priority Programme	
Additional Foul Drainage Manhole - Meadow Lane, St Ives	
Provision of a Geotechnical Engineer for Trumpington Cutting Ground Investigation Works	
Kings Hedges Road / Chieftain Way (Kings Hedges Junction No. 2) BT Diversion	
Re-introduction of Swavesey Kiss and Ride Construction Works	
Trumpington Park & Ride Highway Junction - BT Diversion	
Trumpington Park & Ride Highway Junction - CWC Diversion	
Cancelled Possession by Network Rail for PPS Week 49	
Programme for Acceptance Week 141 - No Reply from the Project Manager	
Kings Hedges Road/Graham Road - Unchartered Pumped Foul Sewer	
Additional Works required at Northstowe junction	
Additional Culvert Ref C6026 at Chainage 60268	
Change in Street Lighting Specification to Arbury Link Junctions	
Kings Hedges Road Junction No. 5 - Concrete protection works to services	
Drainage works - Oakington Junction	
Interface between Milton Road Junction and the Cowley Road Scheme	
Additional Length of Existing Culverts due to Skew	
Connection of Existing PSTN line at CRC junction	
Longstanton Park & Ride Drainage Consent - South Cambs District Council	
Virgin Media Chamber - B1050 Longstanton	
Programme for Acceptance Week 146 - No reply from the Project Manager	
Arbury Link - Unadopted Drain	

Compensation Events Agreed	
	£
Programme for Acceptance Week 150	
EDF Ducts - Arbury Link	
Cambridge Railway Station - National Grid Gas Diversion	
Traffic Signals - Change in model of 'above ground' vehicle detection	
Programme for Acceptance Week 150 - No reply from the Project Manager	
Additional Drainage Manhole - between Milton Road and CRC	
Station Forecourt - Changed Parking Arrangements	
Station Forecourt - Network Revision to lighting along station forecourt area	
Busway Visits	
Backfill of Guideway Beams	
Non-Acceptance of Certificate 716	
Texture to Guideway - Revised Specification	
Programme for Acceptance Week 158 - No reply from the Project Manager	
Texture to Guideway - Confirmation from the Project Manager	
Marker Posts adjacent to PMA	
Knee Rail Fencing at Longstanton Park and Ride	
Additional Hoods to Street Lighting at B1050	
Programme for Acceptance Week 162	
Installation of CSM Cellular Router at CCTV Control Centre in St Ives	
Passive Provision Ducting for Cambridge Water Company - Swavesey Crossing	
Passive Provision Ducting for Cambridge Water Company - Park Lane Girton Crossing	
Passive Provision Ducting for Cambridge Water Company - Impington/Histon Crossing	
Passive Provision Ducting for Cambridge Water Company - Milton Road	
EDF Energy Diversion EDF5 - Swavesey, Station Road	
Programme for Acceptance Week 166 - No reply from the Project Manager	
358 to 376 - EDF Energy Diversions	
Coring at B1050	
Addenbrooke's guideway to guideway junction	
Drainage at Longstanton Park and Ride	
Hills Road Underpass - Change from 2 phase to 3 phase construction	
Hills Road Underpass - Wing Wall Construction	
Non-Acceptance of Programme for Acceptance Week 166	
Discharge of Planning Condition 5 Lighting by South Cambridgeshire District Council	
Cambridge Railway Station - Network Rail Water Main	
Lighting on the approach to Trumpington Park and Ride	
Design Certificate 713 - No reply from the Project Manager	
Bridlepath Crossings at Rampton Road and West Holywell Ferry	

Compensation Events Agreed	
	£
Amended kerbing detail at Bus Stops at Cambridge Station	
Shortfall in 'Data Room' Documents	
RSA at Meadow Lane, Additional Fence	
397 to 407 Transco Diversions (11 No)	
408 to 419 BT Diversions (12 No)	
420 to 421 Cable and Wireless Diversions (2 No)	
Transco Diversion T19 - Station Approach	
423 to 425 Redstone Diversions (3 No)	
Energis Diversion UKG1 - Hills Road, North Footway	
427 to 432 NTL Diversions (6 No)	
433 to 438 Cambridge Water Diversions (6 No)	
EDF Energy 11kV Service Diversion: Trumpington P&R	
Design Certificate 738 - No reply from the Project Manager	
BT Diversion BT7 - B1050 Station Road, Longstanton	
Transco Diversion T16 - Milton Road, Level Junction	
443 to 445 BT Diversions (3 No)	
Cable and Wireless Diversion Me3 - Long Road	
Redstone Diversion - Long Road	
448 to 449 NTL Diversions (2 No)	
450 to 465 Cambridge Water Diversions (16 No)	
EDF Energy 11kV Service Diversion EDF6: Swavesey Railway Station	
EDF Energy Service Diversion EDF12: Longstanton Station	
Station Forecourt - Uncharted brick drain culvert	
Station Forecourt - Uncharted brick drain culvert (2)	
Station Forecourt - Uncharted leaking water main	
Station Forecourt - Concrete support to Cambridge water main	
EDF Energy Service Diversion EDF38: Homerton/Purbeck University Press	
Longstanton Bypass - Attendance of Liaison Meetings	
Transco Service Diversion T6: Station Road/Oakington Road Crossing	
Transco Service Diversion T7: Cambridge Road, Impington	
Station Forecourt - Station Roof Drainage	
Transco Service Diversion T8: Cambridge Road, Impington	
Transco Service Diversion T15: Milton Road level junction	
Station Forecourt - Near Miss	
Transco Service Diversion T21: Hills Road track level	
Trumpington Park and Ride: Unrecorded service 6" salt glazed pipe	
Station Forecourt - Uncharted brick drain culvert (3)	

Compensation Events Agreed	
	£
Amphibians at Chivers Lake	